

SUGGESTED CONSTRUCTION SEQUENCE

THIS SUGGESTED CONSTRUCTION SEQUENCE PROVIDES A SUMMARY OUTLINE FOR A POTENTIAL SEQUENCE OF CONSTRUCTION ACTIVITIES. THE CONTRACTOR IS RESPONSIBLE FOR ACTUAL CONSTRUCTION PLANNING, SCHEDULING AND COORDINATION AND ENSURING ALL REQUIRED TEMPORARY ENVIRONMENTAL SAFEGUARDS ARE INSTALLED AND MAINTAINED WITH ALL PERMITS.

PHASE I SUMMARY

PHASE I CONSISTS OF CONSTRUCTING THE NEW BRIDGE, ELECTRIFICATION AND C&S FACILITIES, PART OF THE FENDER SYSTEM AND SUBSTANTIAL PORTIONS OF THE NEAR-BRIDGE APPROACHES IN THEIR ENTIRETY. TWO TRACK RAILROAD SERVICE WILL CONTINUE UNIMPEDED ON THE EXISTING STRUCTURE AND APPROACHES FOR THE DURATION OF THIS PHASE, EXCEPT FOR WINDOWS OF SINGLE TRACK OPERATIONS AS MAY BE PERMITTED BY AMTRAK TO SAFELY ACCOMMODATE NEARBY CONTRACTOR OPERATIONS. TEMPORARY FACILITIES REQUIRED INCLUDE BUT ARE NOT LIMITED TO MOVABLE BRIDGE POWER AND CONTROL SYSTEMS, TEMPORARY ELECTRIFICATION AND C&S SUBMARINE CABLE REROUTING, TEMPORARY OPERATOR'S SHANTY AND ACCESS PLATFORMS. THE EXISTING FERRY PARK LANDING BOARDWALK WILL BE CLOSED FOR CONSTRUCTION. THE NAVIGATION CHANNEL WILL BE SLIGHTLY NARROWED DURING THIS PHASE CONSTRUCTION TO ACCOMMODATE CONSTRUCTION OF THE NEW MOVABLE SPAN NEXT TO THE EXISTING. NAVIGATION OUTAGES WILL BE REQUIRED FOR SUBMARINE CABLE WORK AND PROPOSED FLOAT-IN OF THE NEW MOVABLE SPAN.

PH IA: BEGIN CONSTRUCTION

- MOBILIZE, CLEAR SITE, AND BEGIN SETTING UP TEMPORARY ENVIRONMENTAL AND SECURITY IA1. SAFEGUARDS. APPLICABLE TEMPORARY ENVIRONMENTAL SAFEGUARDS TO BE IMPLEMENTED PRIOR TO EACH APPLICABLE INSTALLATION AND DEMOLITION ACTIVITY AND TO REMAIN IN PLACE UNTIL LOCATION IS STABILIZED.
- BEGIN PLANNING, FABRICATION AND PROCUREMENT OF FOUNDATION ELEMENTS, STRUCTURAL STEEL, BRIDGE MACHINERY, BRIDGE ELECTRICAL, ELECTRIFICATION COMPONENTS, AND ALL OTHER CONSTRUCTION ELEMENTS.
- AMTRAK WILL RELOCATE 480V-60HZ POWER TO NORTH SIDE OF TRACKS AT BP 1076. IA3.
- IA4. INITIATE TEMPORARY ACCESS FROM OLD SAYBROOK AND FROM OLD LYME AND BEGIN APPROACH EMBANKMENT CONSTRUCTION.
- PERFORM APPROPRIATE MITIGATION MEASURES WHICH SHALL INCLUDE BUT NOT BE LIMITED TO THE IA5. CONSTRUCTION OF EXCLUSION BARRIERS, TRANSPORTATION OF STATE LISTED PLANT SPECIES, THE INSTALLATION OF FENCING TO PROTECT SENSITIVE AREAS, THE CONSTRUCTION OF MEASURES TO MITIGATE THE LOSS OF RECREATIONAL FISHING, AND INTIAL WETLAND MITIGATION ACTIVITIES TO PERMIT CONSTRUCTION ACCESS CONSTRUCTION.

PH IB: PREPARE TEMPORARY FACILITIES NEEDED DURING CONSTRUCTION

- IB1. CONTINUE PHASE IA ACTIVITIES.
- IB2. CLOSE FERRY PARK LANDING BOARDWALK TO PUBLIC USE, PERFORM BARGE ACCESS DREDGING ACTIVITIES, AND CONSTRUCT TEMPORARY WORK PLATFORMS.
- IB3. INSTALL TEMPORARY FACILITIES FOR THE EXISTING BRIDGE AND RAIL NECESSARY TO ACCOMMODATE CONSTRUCTION OF THE NEW BRIDGE AND RAIL ON THE SOUTH SIDE OF THE EXISTING BRIDGE. THIS INCLUDES BUT IS NOT LIMITED TO: TEMPORARY MOVABLE BRIDGE POWER AND CONTROL SYSTEMS; TEMPORARY BRIDGE ELECTRIFICATION AND C&S CABLE REROUTING; TEMPORARY CASE C ON PLATFORM BETWEEN PIERS 6 AND 7, TEMPORARY C&S ESIC CASE ON PIER 5, AND ALL OTHER TEMPORARY C&S EQUIPMENT LOCATED ON THE EXISTING BRIDGE; ALL TEMPORARY CABLE, TROUGH, DUCT BANKS. VAULTS. AND PULL BOXES ON THE EXISTING BRIDGE: MOVING AND/OR PROTECTING SOUTHSIDE HIGH VOLTAGE LINE THAT IS MOUNTED ON THE SOUTH FASCIA OF THE EXISTING BRIDGE APPROACH SPANS; AND TEMPORARY OPERATOR'S SHANTY AND ACCESS PLATFORMS. TEMPORARY SAFETY AND SECURITY EQUIPMENT IN THE OPERATOR'S SHANTY AND THE BRIDGE STRUCTURE, COMMISSIONING TEMPORARY OPERATING FACILITIES AND ABANDONING SOUTHSIDE SUBMARINE CABLES.

PH IC: MAJOR CONSTRUCTION (NAVIGATION CHANNEL WIDTH REDUCED)

- IC1. CONTINUE PHASE IA AND IB ACTIVITIES AS NEEDED.
- IC2. INITIATE CONSTRUCTION ON EAST APPROACH EMBANKMENT AND WEST APPROACH EMBANKMENT. CONSTRUCT WEST APPROACH EMBANKMENT ALLOWING FOR ADEQUATE TIME FOR SURCHARGE CONSOLIDATION.
- IC3. CONSTRUCT FOUNDATIONS FOR BRIDGE WEST AND EAST ABUTMENTS; PIERS 1 TO 6, 8 AND 9; AND RETAINING WALLS. CONSTRUCT ABUTMENT AND PIER SUBSTRUCTURES AND RETAINING WALLS.
- IC4. CONSTRUCT PORTION OF WEST SIDE AND EAST SIDE FENDER SYSTEMS. NAVIGATION CHANNEL AT BRIDGE IS REDUCED FROM EXISTING APPROXIMATELY 139-FT TO 129-FT WIDTH. DEMOLISH PORTION OF EXISTING WEST SIDE AND EAST SIDE FENDER SYSTEMS.
- IC5. CONSTRUCT FOUNDATION AND SUBSTRUCTURE OF BASCULE PIER 7.

MM/DD/YY XXX

- IC6. CONSTRUCT BRIDGE APPROACH SPANS SUPERSTRUCTURE AND DECK, EXCEPT APPROACH SPAN 8, TO BE CONSTRUCTED AFTER INSTALLATION OF THE BASCULE SPAN REAR SECTION IN PHASE IC10.
- IC7. CONSTRUCT NEW CONTROL HOUSE.
- IC8. INSTALL PREASSEMBLED AND WIRED SIGNAL ENCLOSURES ON THE RIGHT-OF-WAY AND CONSTRUCT C&S FACILITIES ON APPROACHES AND BRIDGE APPROACH SPANS. INSTALL ALL PERMANENT TROUGH, CABLE, CONDUIT, OR DUCT BANKS NECESSARY BETWEEN NEW LOCATIONS. INSTALL ALL TEMPORARY CABLE ROUTING BETWEEN THE NEW C&S CIH. THE NEW LOCATION A AND THE TEMPORARY CASES AND EQUIPMENT CONSTRUCTED TO PROVIDE TEMPORARY SIGNALING DURING CONSTRUCTION.

- CONSTRUCT TRUNNION TOWERS AND REAR PORTION OF BASCULE SPAN WITH COUNTERWEIGHTS. COMPLETE CONSTRUCTION OF APPROACH SPANS. CONSTRUCT TEMPORARY SHORING TO SUPPORT REAR SECTION AND ALLOW FOR INSTALLATION OF COUNTERWEIGHT
- IC10. BEGIN BRIDGE MACHINERY AND ELECTRICAL SYSTEMS INSTALLATIONS.
- CLOSE CHANNEL TO NAVIGATION. IC11.
- IC12. INSTALL PERMANENT SUBMARINE AND MOUNTED CABLES.
- IC13. REOPEN CHANNEL TO NAVIGATION.
- IC14. COMPLETE APPROACH GRADING AND SUBBALLAST.
- CONSTRUCT TRACKWORK, OVERHEAD CATENARY SYSTEMS ON APPROACHES AND BRIDGE APPROACH SPANS.

PH ID: BASCULE SPAN FLOAT—IN (NAVIGATION DURATION SUSPENSION)

- CLOSE CHANNEL TO NAVIGATION
- FLOAT-IN FORWARD PORTION OF BASCULE SPAN.
- CONNECT BASCULE FORWARD AND REAR PORTIONS. FORWARD AND REAR SPLICING ID3. INCLUDES TRUSS GUSSET PLATE CONNECTIONS, FLOOR SYSTEM CONNECTIONS, UPPER AND LOWER LATERAL BRACING CONNECTIONS. TRACK AND OTHER MISCELLANEOUS ATTACHMENTS.
- ID4. RAISE BASCULE SPAN AND SECURE IN OPEN POSITION.
- ID5. REOPEN CHANNEL TO NAVIGATION.

PH IE: COMPLETE MAJOR CONSTRUCTION WITH EXISTING BRIDGE STILL IN FULL SERVICE.

- IE1. COMPLETE PHASE IC ACTIVITIES AS NEEDED.
- COMPLETE BASCULE SPAN TRUSS ASSEMBLY, INCLUDING TIES, TRACKS, MITER RAIL ASSEMBLIES, AND ELECTRICAL APPURTENANCES AND PERFORM FINAL BALANCING OF MOVABLE SPAN.
- PERFORM INTERIM TESTING AND COMMISSION MOVABLE SPAN FOR FULL OPERABILITY. FINAL TESTING TO BE COMPLETED AFTER EXISTING BRIDGE REMOVAL AND WITH ALL PERMANENT ELEMENTS IN PLACE.
- FINALIZE TRACK, RAIL ELECTRIFICATION FOR TRACK 2 AND C&S FACILITIES ON THE NEW BRIDGE FOR SIGNALING ON THE NEW BRIDGE (EXCEPT TIE INS).

PHASE II SUMMARY

PHASE II CONSISTS OF CONSTRUCTION OF TRACK, ELECTRIFICATION AND SIGNAL TIE-INS AT THE EAST AND WEST ENDS OF THE PROJECT TO ACTIVATE NEW TRACK 2 FOR RAIL SERVICE AT THE END OF THE WORK OF THIS PHASE. DURING TRACK 2 TIE-IN WORK, SINGLE TRACK SERVICE WILL CONTINUE ON TRACK 1.

PH II: TRACK 2 SWITCHOVER, ONE TRACK OPERATION ON TRACK 1

- INITIATE ONE-TRACK SERVICE ON TRACK 1.
- 11-2. CONSTRUCT NEW TRACK 2 TRACK, ELECTRIFICATION AND ASSOCIATED C&S TIE-INS AT EAST AND WEST ENDS OF PROJECT.
- OPEN TRACK 2 TO SERVICE (TRACK 1 IN SERVICE ON EXISTING BRIDGE, TRACK 2 IN 11 - 3. SERVICE ON NEW BRIDGE)
- INSTALL SAFETY AND SECURITY EQUIPMENT FOR TRACK 2 AND AT THE OPERATOR'S SHANTY 11 - 4. (OR OTHER PROPOSED LOCATION FOR THIS EQUIPMENT).
- REMOVE OLD LOCATION B AND SIGNAL 2W TO ALLOW THE BUILDOUT OF THE NEW TRACK 1. 11-5
- 11 6FINALIZE ELECTRIFICATION FOR TRACK 1 (EXCEPT TIE INS).

PHASE III SUMMARY

PHASE III CONSISTS OF CONSTRUCTION OF TRACK, ELECTRIFICATION AND SIGNAL TIE-INS AT THE EAST AND WEST ENDS OF THE PROJECT TO ACTIVATE NEW TRACK 1 FOR RAIL SERVICE AT THE END OF THE WORK OF THIS PHASE. DURING TRACK 1 TIE-IN WORK, SINGLE TRACK SERVICE WILL CONTINUE ON TRACK 2.

PH III: TRACK 1 SWITCHOVER, ONE TRACK OPERATION ON TRACK 2

- |||-1|INITIATE ONE-TRACK SERVICE ON TRACK 2.
- CONSTRUCT NEW TRACK 1 TRACK, ELECTRIFICATION AND ASSOCIATED C&S TIE-INS AT EAST |||-2.AND WEST ENDS OF PROJECT.
- 111 3. OPEN TRACK 1 TO SERVICE (BOTH TRACKS IN SERVICE OVER NEW BRIDGE).
- |||-4.INSTALL SAFETY AND SECURITY EQUIPMENT FOR TRACK 1.

PHASE IV SUMMARY

DURING PHASE IV WITH RAIL SERVICE ENTIRELY ON THE NEW BRIDGE. THE EXISTING BRIDGE WILL BE DEMOLISHED, THE NEW FENDER SYSTEM COMPLETED, TEMPORARY FACILITIES DECOMMISSIONED AND REMOVED, FERRY PARK LANDING BOARDWALK RESTORED, FINAL ELECTRICAL SERVICE FOR THE NEW BRIDGE INSTALLED, CONTROL HOUSE UTILITIES ON EXISTING GRADE INSTALLED, AND SITE WORK WILL BE FINISHED. A NAVIGATION OUTAGE WILL BE REQUIRED FOR FLOAT-OUT OF THE EXISTING BRIDGE MOVABLE SPAN.

PH IVA: FLOAT-OUT EXISTING MOVABLE SPAN (NAVIGATION SHORT DURATION SUSPENSION)

- RAISE EXISTING BASCULE SPAN TO FULLY OPEN POSITION AND INSTALL TEMPORARY SUPPORTS.
- DEMOLISH EXISTING COUNTERWEIGHT.
- IVA3. CLOSE CHANNEL TO NAVIGATION.
- IVA4. LOWER EXISTING BASCULE SPAN TO CLOSED POSITION.
- PREPARE AND FLOAT-OUT EXISTING BASCULE SPAN.
- OPEN CHANNEL TO NAVIGATION.

PH IVB: DEMOLISH EXISTING BRIDGE AND FACILITIES

- DEMOLISH EXISTING BRIDGE APPROACH SPANS. IVB1.
- DEMOLISH EXISTING BRIDGE SUBSTRUCTURES AND FOUNDATIONS DESIGNATED FOR REMOVAL.
- COMPLETE FENDER SYSTEM CONSTRUCTION (NAVIGATION CHANNEL WIDTH 150-FT).
- IVB4. REMOVE ALL REMAINING TRACK AND RAIL SYSTEMS FACILITIES NO LONGER IN SERVICE.
- INSTALL UTILITY STRUCTURES ON GRADE AND CONNECT PERMANENT ELECTRICAL SERVICE FOR THE NEW BRIDGE.
- IVB6. PERFORM FINAL TESTING OF THE NEW MOVABLE SPAN.
- IVB7. CONSTRUCT NEW FERRY PARK LANDING BOARDWALK AND OPEN TO PUBLIC.
- REMOVE TEMPORARY CONSTRUCTION FACILITIES AND TEMPORARY ACCESS AND IVB8. RESTORE SITE IN ACCORDANCE WITH THE REQUIREMENTS OF THE PROJECT ENVIRONMENTAL PERMITS.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

SUGGESTED CONSTRUCTION SEQUENCE

CONNECTICUT Project Code: XXX XXX REPLACEMENT OF MB 106.89 Sheet No. **OVER CONNECTICUT RIVER**

000000

PH-0

78 OF 140

solely for use in connection with the design and construction of Amtrak facilities and equipmen

The reproduction, display, sale or other disposition of this document without the express writte consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited

Office of Chief Engineer STRUCTURES

National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104 OF CONNECTY OF EAST

HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York NY 10036 1501 Broadway New York, NY 10036

PHASE IA AND IB: INITIATE TEMPORARY ACCESS FROM OLD SAYBROOK AND FROM OLD LYME

- 1. MOBILIZE, CLEAR SITE, AND BEGIN SETTING UP TEMPORARY ENVIRONMENTAL AND SECURITY SAFEGUARDS.
- 2. STATE-LISTED PLANT SPECIES WITHIN IMPACT AREAS SHALL BE RELOCATED PRIOR TO ANY DISTURBANCE IN THEIR VICINITY AND TRANSPLANTED AT AN OFF-SITE LOCATION. SEE TIDAL WETLANDS MITIGATION PLAN REPORT FOR ADDITIONAL INFORMATION ON TRANSPLANTING.
- 3. INITIATE OLD SAYBROOK TEMPORARY ACCESS:
 - A.GAIN VEHICULAR SITE ACCESS FROM ROUTE 1 (BOSTON POST ROAD) THROUGH EASEMENTS IN OLD SAYBROOK TO AMTRAK RIGHT OF WAY.
 - B.INSTALL TEMPORARY ENVIRONMENTAL AND SECURITY SAFEGUARDS IN ADVANCE OF SEQUENTIAL PORTIONS OF CONSTRUCTION
 - C.CONSTRUCT TEMPORARY RETAINING WALL SYSTEMS AND TEMPORARY ACCESS PATH STARTING AT WEST AND WORKING EASTWARD UTILIZING PATH AS CONSTRUCTION STAGING FOR NEXT PORTION OF PATH. NO DISRUPTION TO ADJACENT TRACK USAGE.
 - D.THE CONTRACTOR SHALL SUBMIT THE PLAN FOR TEMPORARY TRACK CROSSING TO THE ENGINEER FOR APPROVAL WHERE PERMITTED GROUND DISTURBANCES TO ENVIRONMENTALLY SENSITIVE AREA SHALL NOT EXCEED 2 FEET IN DEPTH.
 - E.IF APPROVED DESIGN OBTAINED BY CONTRACTOR FROM AMTRAK, INSTALL TEMPORARY TRACK CROSSING AND PLACE FILL AND TEMPORARY EARTH RETAINING SYSTEM TO PROVIDE TRAVERSABLE GRADE DOWN TO SOUTHERN TEMPORARY TRESTLE PLATFORM AREA.
 - F.PLACE TEMPORARY TRESTLE PIERS AND WORK PLATFORMS FROM THE TEMPORARY TRESTLE WORK PLATFORM AT THE LOCATION OF THE PROPOSED RETAINING WALL WESTERLY TOWARDS THE SOUTHERN TEMPORARY CONSTRUCTION LAY DOWN AREA. ALL WORK TO BE DONE BEHIND SEDIMENTATION CONTROL BARRIERS OR TURBIDITY CURTAINS.
 - G.INSTALL TURBIDITY CURTAINS AROUND AREA OF DREDGING FOR BARGE ACCESS. PERFORM DREDGING ACTIVITY ON THE WEST BANK OF THE CONNECTICUT RIVER FROM BARGE WORKING TOWARDS THE SHORE MAINTAINING TURBIDITY CURTAIN AROUND AREAS OF DISTURBANCE. DREDGED MATERIAL TO BE REMOVED FROM SITE VIA BARGE.
 - H.INSTALL TURBIDITY CURTAINS AROUND AREA OF TEMPORARY TRESTLE WORK PLATFORM I. INSTALL TEMPORARY TRESTLE PILINGS AND WORK PLATFORM WITHIN CONNECTICUT RIVER. INSTALLATION TO BE FROM A COMBINATION OF ACCESS FROM THE TEMPORARY ACCESS PATH PREVIOUSLY CONSTRUCTED AND PORTIONS OF THE TEMPORARY TRESTLE WORK PLATFORM COMPLETED, AND FROM BARGE LOCATED WITHIN CONNECTICUT RIVER WHERE DEPTH ACCESS ALLOWS.
 - J. TEMPORARY TRESTLE WORK PLATFORM UNDER EXISTING BRIDGE TO BE PROVIDED SUCH THAT A MINIMUM OF 14' OF VERTICAL CLEARANCE IS AVAILABLE FOR VEHICULAR TRAFFIC ON THE WORK PLATFORM. THIS VERTICAL CLEARANCE MAY NOT BE ABLE TO BE MAINTAINED ONCE THE PROPOSED BRIDGE SPANS ARE INSTALLED WITH A LOWER LOW CHORD ELEVATION AND CONTRACTOR'S SEQUENCING SHOULD TAKE THIS INTO ACCOUNT FOR WHEN THESE SPANS ARE INSTALLED COMPARED TO WHEN VEHICULAR ACCESS IS REQUIRED TO THE SOUTH PORTION OF THE TEMPORARY TRESTLE WORK PLATFORM. FOR THE PROPOSED SPANS THE CONTRACTOR MAY NEED TO ADJUST CONSTRUCTION SEQUENCING, LIMIT EQUIPMENT HEIGHTS, ADJUST THE TEMPORARY TRESTLE ROADWAY ELEVATION, INITIALLY SET THE NEW SPAN STEEL TEMPORARILY HIGHER, OR OTHERWISE ALLOW FOR CONSTRUCTION EQUIPMENT ACCESS.
- 4. INITIATE OLD LYME TEMPORARY ACCESS:
- A.CONSTRUCT 17 SHORE ROAD CULVERT AND INSTALL MITIGATION MEASURES AT 17 SHORE ROAD AND THE 3.25 ACRE PARCEL, SEE MITIGATION PLANS FOR ADDITIONAL INFORMATION REGARDING SEQUENCING.
- B.GAIN VEHICULAR SITE ACCESS FROM ROUTE 156 (SHORE ROAD) THROUGH EASEMENT IN OLD LYME TO AMTRAK RIGHT OF WAY. ANY WORK REQUIRED TO CONSTRUCT AN ACCESS ROAD OR LAYDOWN AREA WILL BE DONE WITH TEMPORARY ENVIRONMENTAL SAFEGUARDS IN PLACE.
- C.INSTALL TEMPORARY ENVIRONMENTAL AND SECURITY SAFEGUARDS IN ADVANCE OF SEQUENTIAL PORTIONS OF CONSTRUCTION.
- D.CONSTRUCT TEMPORARY RETAINING WALL SYSTEMS AND TEMPORARY ACCESS PATH STARTING AT EAST AND WORKING WESTWARD UTILIZING PATH AS CONSTRUCTION STAGING FOR NEXT PORTION OF PATH. NO DISRUPTION TO ADJACENT TRACK USAGE.
- E.INSTALL TEMPORARY EASTERN ABUTMENT FOR TEMPORARY TRESTLE BRIDGE ACROSS THE
- LIEUTENANT RIVER FROM PREVIOUSLY CONSTRUCTED TEMPORARY ACCESS PATH. F.INSTALL TEMPORARY WESTERN ABUTMENT AND ANY NECESSARY TEMPORARY PILINGS FOR TEMPORARY TRESTLE BRIDGE ACROSS THE LIEUTENANT RIVER FROM EXISTING TRACK 1 (MAY REQUIRE SHORT TRACK SERVICE DISRUPTION DUE TO LACK OF ACCESS FROM WEST AND SMALL BARGE ACCESS FROM LIEUTENANT RIVER TO BE COORDINATED WITH AMTRAK). NAVIGATION OF LIEUTENANT RIVER TO MATCH OR EXCEED OPENING OF EXISTING NAVIGATION RESTRICTIONS OF EXISTING LIEUTENANT RIVER BRIDGE.
- G.INSTALL TEMPORARY TRESTLE BRIDGE OVER LIEUTENANT RIVER (MAY REQUIRE SHORT TRACK SERVICE DISRUPTION TO BE COORDINATED WITH AMTRAK)
- H.CONTINUE WITH CONSTRUCTION OF TEMPORARY RETAINING WALLS AND TEMPORARY ACCESS PATH FROM EAST AND WORKING WESTWARD UTILIZING PATH AS CONSTRUCTION STAGING FOR NEXT PORTION OF PATH. NO DISRUPTION TO ADJACENT TRACK USAGE.
- I. INSTALL NON-PUBLIC CONSTRUCTION PERSON USE PEDESTRIAN ACCESS MEASURES FROM CTDEEP EXISTING ACCESS POINT OVER THE EXISTING MAINTENANCE WALKWAY TO EXISTING ACCESS PATH AND STAIRS. J. CONSTRUCT EAGLE LANDING BOARDWALK IN ADVANCE OF DECOMISSIONING FERRY LANDING
- BOARDWALK. K.CLOSE FERRY PARK LANDING BOARDWALK TO PUBLIC USE PRIOR TO DREDGING ACTIVITY AND INSTALLATION OF TEMPORARY TRESTLE WORK PLATFORM ON OLD LYME SHORE. INSTALL TURBIDITY CURTAINS AROUND AREA OF BOARDWALK. REMOVE PORTIONS OF FERRY PARK LANDING BOARDWALK WHICH WILL CONFLICT WITH DREDGING ACTIVITY AND TEMPORARY

solely for use in connection with the design and construction of Amtrak facilities and equipmen

The reproduction, display, sale or other disposition of this document without the express writte

consent of the National Railroad Passenger Corporation. Office of Engineering, is prohibited

TRESTLE WORK PLATFORMS.

- L.INSTALL TURBIDITY CURTAINS AROUND AREA OF DREDGING FOR BARGE ACCESS. PERFORM DREDGING ACTIVITY ON THE EAST BANK OF THE CONNECTICUT RIVER FROM BARGE WORKING TOWARDS THE SHORE MAINTAINING TURBIDITY CURTAIN AROUND AREAS OF DISTURBANCE. DREDGED MATERIAL TO BE REMOVED FROM SITE VIA BARGE
- M.INSTALL TURBIDITY CURTAINS AROUND AREA OF TEMPORARY TRESTLE WORK PLATFORM. N.INSTALL TEMPORARY TRESTLE PILINGS AND WORK PLATFORM. INSTALLATION TO BE FROM A COMBINATION OF ACCESS FROM THE TEMPORARY ACCESS PATH PREVIOUSLY CONSTRUCTED AND PORTIONS OF THE TEMPORARY TRESTLE WORK PLATFORM COMPLETE AS
- WELL AS FROM BARGE LOCATED WITHIN RIVER WHERE DEPTH ACCESS ALLOWS. O.TEMPORARY TRESTLE WORK PLATFORM UNDER EXISTING BRIDGE TO BE PROVIDED SUCH THAT A MINIMUM OF 14' OF VERTICAL CLEARANCE IS AVAILABLE FOR VEHICULAR TRAFFIC ON THE WORK PLATFORM. THIS VERTICAL CLEARANCE MAY NOT BE ABLE TO BE MAINTAINED ONCE THE PROPOSED BRIDGE SPANS ARE INSTALLED WITH A LOWER LOW CHORD ELEVATION AND CONTRACTOR'S SEQUENCING SHOULD TAKE THIS INTO ACCOUNT FOR WHEN THESE SPANS ARE INSTALLED COMPARED TO WHEN VEHICULAR ACCESS IS REQUIRED TO THE SOUTH PORTION OF THE TEMPORARY TRESTLE WORK PLATFORM. FOR THE PROPOSED SPANS THE CONTRACTOR MAY NEED TO ADJUST CONSTRUCTION SEQUENCING, LIMIT EQUIPMENT HEIGHTS, ADJUST THE TEMPORARY TRESTLE ROADWAY ELEVATION, INITIALLY SET THE NEW
- P.CONSTRUCTION ACCESS TO TEMPORARILY IMPACTED AREA TO SOUTH OF EMBANKMENT TO THE EAST OF THE TEMPORARY TRESTLE WORK PLATFORM MAY EITHER BE A CONTINUATION OF THE TEMPORARY TRESTLE WORK PLATFORMS OR TEMPORARY WOODEN MATS.

SPAN STEEL TEMPORARILY HIGHER, OR OTHERWISE ALLOW FOR CONSTRUCTION EQUIPMENT

PHASE IC: INITIATE CONSTRUCTION ON EAST APPROACH EMBANKMENT AND WEST APPROACH EMBANKMENT

- 3. BEGIN APPROACH EMBANKMENT CONSTRUCTION IN OLD SAYBROOK AND OLD LYME. (SEE WEST EMBANKMENT CONSTRUCTION NOTES, SHEET GEO-04)
 - A.MAINTAIN CONTINUED TEMPORARY ENVIRONMENTAL AND SECURITY SAFEGUARDS IN ADVANCE OF SEQUENTIAL PORTIONS OF CONSTRUCTION.
 - B.INSTALL TEMPORARY EARTH RETAINING SYSTEM AT TOE OF PROPOSED RIPRAP PRIOR TO ANY EXCAVATION ACTIVITIES.
 - C.FOR BOTH APPROACHES, PERFORM EXCAVATION ACTIVITIES FROM TEMPORARY TRESTLE WORK PLATFORMS OR FROM PREVIOUSLY CONSTRUCTED APPROACH EMBANKMENT AREAS.
 - D.EXCAVATED MATERIAL WHICH IS ANTICIPATED AS UNSUITABLE FOR REUSE TO BE REMOVED FROM SITE EITHER VIA VEHICULAR ACCESS ON THE TEMPORARY ACCESS PATHS OR VIA BARGE FROM THE TEMPORARY TRESTLE WORK PLATFORMS.
 - E.SURCHARGED PORTIONS OF THE WEST EMBANKMENT SHALL NOT DISRUPT THE USE OF EXISTING TRACK 1.
 - F.REMOVE PORTIONS OF THE TEMPORARY TRESTLE WORK PLATFORMS AS REQUIRED FOR CONTINUED CONSTRUCTION OF THE EMBANKMENTS.
 - G.EXCAVATED MATERIAL FROM THE EXISTING EMBANKMENTS TO PROVIDE BENCHING BETWEEN THE EXISTING EMBANKMENT AND THE PROPOSED EMBANKMENT WILL BE REUSED ONSITE. H.REMOVE TEMPORARY TRACK CROSSING PRIOR TO INITIATING PHASE II.

PHASE IC: TEMPORARY ENVIRONMENTAL SAFEGUARDS

- 1. INSTALL COFFERDAMS FOR BRIDGE WEST AND EAST ABUTMENTS: PIER 9: AND RETAINING WALLS.
- 2. INSTALL STEEL CASING WITH VIBRATORY HAMMERS AND DRILLED SHAFTS WITH CONCRETE CAPS FOR PIERS 1 TO 8 BEHIND TURBIDITY CURTAINS.
- 3. DREDGED MATERIAL FROM THE PIERS WILL BE REMOVED FROM SITE VIA BARGE AND DISPOSED OF AT AN APPROVED OFF-SITE LOCATION.
- 4. CONSTRUCT ABUTMENT AND PIER SUBSTRUCTURES AND RETAINING WALLS ALL BEHIND COFFERDAMS, TEMPORARY EARTH RETAINING SYSTEMS, OR TURBIDITY CURTAINS AS PREVIOUSLY INSTALLED.
- 5. CONTINUE TO RELOCATE TURBIDITY CURTAINS AROUND AND/OR IMMEDIATELY ADJACENT TO THE WORK AREA DURING EACH CONSTRUCTION ACTIVITY EXPECTED TO PRODUCE DEBRIS AND/OR SEDIMENT. TO MINIMIZE CONSTRUCTION-RELATED TURBIDITY, A FULL-DEPTH TURBIDITY CURTAIN WILL BE DEPLOYED PRIOR TO DRIVING ANY SHEET PILE OR SHAFT CASINGS OR PERFORMING ANY DREDGING/EXCAVATING WORK. DUE TO STRONG TIDES AND CURRENTS, THE FABRIC FOR THE CURTAINS TO BE COMPOSED OF A HEAVY WOVEN PERVIOUS MATERIAL TO CREATE A FLOW-THROUGH MEDIA, WHICH WILL REDUCE THE PRESSURE ON THE CURTAINS AND KEEP THEM IN THE SAME RELATIVE SHAPE AND LOCATION AT ALL TIDES AND RIVER FLOWS. DEBRIS NETS, TURBIDITY CURTAINS AND/OR FLOATING BOOMS WILL BE PLACED AS NECESSARY. TURBIDITY LIMITS WILL BE ESTABLISHED, AND MONITORS DEPLOYED TO MEASURE LEVELS DURING CONSTRUCTION.
- 6. CONSTRUCT EAST SIDE FENDER SYSTEM AND DEMOLISH EXISTING EAST SIDE FENDER SYSTEM BEHIND TURBIDITY CURTAINS.
- 7. CLOSE CHANNEL TO NAVIGATION, SEE SC-05 FOR SUBMARINE CABLE SUGGESTED CONSTRUCTION PHASING.

PHASE IVB: DEMOLITION ENVIRONMENTAL SAFEGUARDS

- 1. INSTALL TEMPORARY ENVIRONMENTAL SAFEGUARDS INCLUDING TEMPORARY TURBIDITY CURTAINS AND DEBRIS NETS FOR DEMOLITION OF APPROACH SPANS AND DEMOLISH EXISTING BRIDGE APPROACH SPANS.
- 2. INSTALL COFFERDAMS AROUND EACH OF THE EXISTING BRIDGE SUBSTRUCTURES AND FOUNDATIONS DESIGNATED FOR REMOVAL
- 3. DEMOLISH EXISTING BRIDGE SUBSTRUCTURES AND FOUNDATIONS DESIGNATED FOR REMOVAL. EXISTING STONE PIERS WILL BE DEMOLISHED BEHIND COFFERDAMS. THE EXISTING TIMBER PILES COMPRISING THE PIER FOUNDATIONS AND THE FENDER SYSTEM WILL BE EITHER PULLED OR CUT OFF TWO (2) FEET BELOW THE MUDLINE. ALL BRIDGE COMPONENTS AND DEBRIS WILL BE REMOVED BY BARGE. NO FOREIGN MATERIAL SHALL BE INSTALLED AT THE LOCATION OF THE PIER REMOVALS WITHIN THE CONNECTICUT RIVER. NO NEW MATERIAL SHALL BE PLACED IN THESE LOCATIONS. THE EXISTING MATERIAL FROM AROUND THE PIERS SHALL BE REDISTRIBUTED NATURALLY.

PHASE IVB6: REMOVE TEMPORARY CONSTRUCTION ACCESS AND RESTORE SITE

- 1. REMOVE TEMPORARY TRESTLE WORK PLATFORMS INLCUDING ALL TEMPORARY PILES FROM EACH ABUTMENT AS THEY ARE NO LONGER NECESSARY.
- 2. CONSTRUCT NEW FERRY PARK LANDING BOARDWALK AND CTDEEP PARKING LOT PERMANENT ADA PARKING SPACES, SIDEWALKS, AND TREX WALKWAYS AND OPEN TO PUBLIC.
- 3. REMOVE TEMPORARY ACCESS PATH FILL, TEMPORARY RETAINING WALL SYSTEMS, AND TEMPORARY TRESTLE BRIDGE INCLUDING TEMPORARY ABUTMENTS AND PILINGS AT LIEUTENANT RIVER IN A SIMILAR REVERSE SEQUENTIAL ORDER AS INSTALLED (MAY REQUIRE SHORT TRACK SERVICE DISRUPTION TO BE COORDINATED WITH AMTRAK).
- 4. RETURN AREA DISTURBED BY TEMPORARY ACCÉSS PATH TO PRE-EXISTING GRADES AND SURFACING. SEE TIDAL WETLANDS MITIGATION PLAN REPORT FOR ADDITIONAL INFORMATION ON SITE RESTORATION OF TEMPORARILY DISTURBED VEGETATED WETLAND AREAS.
- 5. REMOVE TEMPORARY CONSTRUCTION FACILITIES AND RESTORE SITE.
- 6. TEMPORARY ENVIRONMENTAL SAFEGUARDS TO BE MAINTAINED IN APPLICABLE AREAS UNTIL STABILIZATION OF AREA AND THEN REMOVED IN FULL.

1. CONTRACTOR IS RESPONSIBLE FOR ANY BORINGS NECESSARY TO FACILITATE THE DESIGN OF THE


- TEMPORARY RETAINING SYSTEMS FOR THE TEMPORARY ACCESS PATHS. 2. CONTRACTOR IS RESPONSIBLE FOR ANY BORINGS NECESSARY TO FACILITATE THE DESIGN OF THE
- TEMPORARY WORK PLATFORMS.
- 3. CONTRACTOR IS RESPONSIBLE FOR ANY BORINGS NECESSARY TO FACILITATE THE DESIGN OF THE TEMPORARY TRESTLE BRIDGE FOR THE OLD LYME TEMPORARY ACCESS PATH.

SEE SHEET PH-01 FOR SUGGESTED CONSTRUCTION SEQUENCE

ENVIRONMENTAL PERMIT PLANS

PLAN DATE: MAY 2, 2023

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104





HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York NY 10036 1501 Broadway New York, NY 10036

OLD SAYBROOK REPLACEMENT OF MB 106.89

OVER CONNECTICUT RIVER

79 OF 140 PH-02

Project Code: XXX XXX

CONNECTICUT

1700 Market St. Suite 1050 Philadelphia, PA 19103 STAGING PLAN - CIVIL NOTES CB Drawn CB/MD Checked KM Date 5/2/2023 Designed

ENVIRONMENTAL COMPLIANCE NOTES

- 1. ALL ON-SITE CONSTRUCTION STAFF WILL ATTEND TRAINING BY A QUALIFIED ENVIRONMENTAL SCIENTIST AND RECEIVE A COPY OF FINAL WILDLIFE PROTECTION PLAN PRIOR TO BEGINNING WORK ON SITE.
- 2. A QUALIFIED ENVIRONMENTAL SCIENTIST WILL BE PRESENT WHEN WORK IS BEING CONDUCTED.
- 3. NOISE-GENERATING CONSTRUCTION ACTIVITIES MUST BEGIN PRIOR TO MAY 1 AND CONTINUE WITHOUT PROLONGED INTERRUPTION THROUGH AUGUST 31. IF A SIGNIFICANT NOISE-GENERATING CONSTRUCTION ACTIVITY DOES NOT START PRIOR TO MAY 1, THEN A TIME OF YEAR RESTRICTION WILL APPLY, AND WORK MAY NOT BEGIN UNTIL SEPTEMBER 1 WITHOUT THE APPROVAL OF CTDEEP TO PROTECT LEAST BITTERN AND SALTMARSH SHARP-TAILED SPARROW.
- 4. IF BALD EAGLE NESTING ACTIVITY IS OBSERVED WITHIN 600FT FROM CONSTRUCTION ACTIVITY, ALL CONSTRUCTION MUST STOP UNTIL NESTING OR ROOSTING ACTIVITY HAS CEASED.
- 5. CONSTRUCTION WITHIN TIDAL CREEKS OF SIMILAR CHANNELIZED AQUATIC HABITAT IS PROHIBITED BETWEEN NOVEMBER 1 - MARCH 31 TO PROTECT OVER-WINTERING STATE-LISTED TURTLES.
- 6. CONSTRUCTION IN AREAS THAT FLOOD DAILY WILL BE CONDUCTED DURING LOW TIDE TO THE GREATEST EXTENT PRACTICAL FROM APRIL 1 -OCTOBER 31.
- 7. WORK LIMITS MUST BE ENCLOSED BY A WILDLIFE BARRIER SYSTEM BETWEEN APRIL 1 - OCTOBER 31 (E.G., SILT FENCE OR ELEVATED WORK SURFACES) TO PREVENT ENTRY BY STATE-LISTED TURTLES. THE ISOLATED WORK LIMITS ARE TO BE INSPECTED DAILY BY TRAINED CONSTRUCTION STAFF OR ENVIRONMENTAL MONITORS FOR THE PRESENCE OF STATE-LISTED TURTLES PRIOR TO THE START OF WORK; TURTLES ARE TO BE RELOCATED IF OBSERVED IN WORK LIMITS AND REPORTED TO THE ON-SITE ENVIRONMENTAL MONITOR AND AMTRAK REPRESENTATIVE; DEFICIENCIES IN THE WILDLIFE BARRIER ARE TO BE PROMPTLY REPAIRED.
- 8. CONSTRUCTION AT TWO SANDY BEACHES AND ADJACENT DREDGING/EXCAVATION WILL BE INITIATED PRIOR TO JUNE 1 OR BEACHES WILL BE COVERED WITH DETERRENT FROM JUNE 1 - JULY 15.
- 9. SPEED LIMIT ALONG ACCESS ROADS IS NOT TO EXCEED 10 MPH.
- 10. REFUELING OR HANDLING OTHER BIO-TOXIC LIQUIDS IS PROHIBITED IN THE VICINITY OF LOW MARSH, RIVERBANKS, TIDAL CREEKS, OR DITCHES.
- 11. INACTIVE OSPREY NESTS MAY BE REMOVED FROM SEPTEMBER 1 MARCH 1; CTDEEP IS TO BE NOTIFIED PRIOR TO REMOVING ANY OSPREY NEST.
- 12. OSPREY NESTING MATERIALS ALONG THE BRIDGE WILL BE REMOVED TO DISCOURAGE NESTING DURING THE MONTH OF MARCH.
- 13. TREE CLEARING IS PROHIBITED FROM JUNE 1 JULY 31 TO PROTECT NORTHERN LONG-EARED BATS.
- 14. APPROPRIATE SOIL EROSION, SEDIMENT, AND TURBIDITY CONTROLS SHALL BE USED AND MAINTAINED DURING CONSTRUCTION: AND AREAS CAPABLE OF PRODUCING GREATER THAN MINIMAL TURBIDITY OR SEDIMENTATION WILL BE DONE DURING PERIODS OF LOW- OR NO-FLOW TO PROTECT FISHERIES RESOURCES.
- 15. WORK THAT PRODUCES GREATER THAN MINIMAL TURBIDITY OR SEDIMENTATION (DONE OUTSIDE OF TURBIDITY CURTAINS OR COFFERDAMS) IS PROHIBITED FROM FEBRUARY 1 - JUNE 30 TO PROTECT FISHERIES RESOURCES.
- 16. TO REDUCE THE NOISE IMPACTS FROM DRIVING SHEET PILE AND SHAFT CASINGS, ONLY VIBRATORY HAMMERS SHOULD BE USED DURING THE DIADROMOUS FISH MIGRATORY PERIOD FROM APRIL 1 - JUNE 30. INCLUSIVE.
- 17. CONSTRUCTION OR DEMOLITION OF PIERS SHOULD BE LIMITED TO EITHER THE WESTERN-MOST THREE PIERS (PIERS# 1, 2, AND 3) OR EASTERNMOST THREE PIERS (PIERS# 7, 8, 9) DURING THE DIADROMOUS FISH SPRING MIGRATION PERIOD FROM APRIL 1 - JUNE 30. AT NO TIME DURING THIS PERIOD SHOULD IN-WATER CONSTRUCTION OR DEMOLITION OCCUR IN THE MIDDLE OF THE RIVER OR SIMULTANEOUSLY AT MORE THAN THREE PIERS.
- 18. DURING THE SPRING MIGRATION PERIOD FROM APRIL 1 JUNE 30, ARTIFICIAL LIGHTING OVER THE WATER SHALL BE LIMITED TO NAVIGATION LIGHTS AND ANY LIGHTING TYPICALLY REQUIRED FOR THE OPERATION OF THE BRIDGE.

- 19. TIMBER PILES AND STONE PIERS SHALL BE REMOVED FROM INSIDE COFFERDAMS, BELOW THE MUDLINE. PULLING AND CUTTING OF TIMBER PILES SHALL BE PROHIBITED FROM FEBRUARY 1 - JUNE 30.
- 20. TO MINIMIZE CONSTRUCTION RELATED TURBIDITY, FULL DEPTH TURBIDITY CURTAINS SHALL BE DEPLOYED PRIOR TO DRIVING ANY SHEET PILE OR SHAFT CASINGS. DUE TO STRONG TIES AND CURRENTS THE FABRIC FOR THE CURTAINS SHOULD BE COMPOSED OF A HEAVY WOVEN PERVIOUS MATERIAL TO CREATE A FLOW-THROUGH MEDIUM, WHICH WILL REDUCE THE PRESSURE ON THE CURTAINS AND KEEP THEM IN THE SAME RELATIVE SHAPE AND LOCATION AT ALL TIDES AND RIVER FLOWS.
- 21. DREDGING AND EXCAVATION OF BARGE DOCKING AREAS SHALL BE PROHIBITED FROM FEBRUARY 1 - JUNE 30.
- 22. HOE RAMS ARE PROHIBITED BETWEEN APRIL 1 JUNE 30.
- 23. TO PREVENT DAMAGE TO BENTHIC AQUATIC ORGANISMS, ALL BARGE MOVEMENTS SHALL TAKE PLACE DURING CONDITIONS THAT MINIMIZE OR DO NOT CREATE RIVER BOTTOM DISTURBANCE. WORK DONE FROM BARGES SHOULD ONLY OCCUR WHEN SUFFICIENT TIDE TO PREVENT GROUNDING.
- 24. LOUD CONSTRUCTION ACTIVITIES INCLUDING DRILLING PILES AND DRIVING SHEET PILE OR SHAFT CASINGS (INCLUDING VIBRATORY MEANS) SHALL BE PROHIBITED FROM SUNSET TO SUNRISE DURING THE COMMERCIAL SHAD FISHING SEASON FROM APRIL 1 - JUNE 15.
- 25. AMTRAK AND THE CONTRACTOR WILL MINIMIZE INTERFERENCE WITH SHAD FISHERY ACTIVITY: COORDINATE WORK EQUIPMENT LOCATIONS AND TIMING WITH LOCAL FISHERMEN.
- 26. THE INSTALLATION AND REMOVAL OF THE TEMPORARY TRESTLE BRIDGE CROSSING LIEUTENANT RIVER SHALL BE PROHIBITED FROM MARCH 1 -JUNE 1, INCLUSIVE.
- 27. THE TEMPORARY TRESTLE BRIDGE CROSSING LIEUTENANT RIVER SHALL ALLOW PASSAGE OF RECREATIONAL BOATS. THE CONTRACTOR SHALL COORDINATE WITH AMTRAK TO NOTIFY CTDEEP AND THE PUBLIC OF CONSTRUCTION ACTIVITIES AFFECTING THE WATERWAY INCLUDING ADVANCED NOTICE OF ANY NAVIGATION CLOSURES.
- 28. SUBMARINE CABLE INSTALLATION AND REMOVAL SHALL BE DONE WITHIN TURBIDITY CURTAINS AND WILL BE PROHIBITED FROM FEBRUARY 1 - JUNE 30.
- 29. WORK TRESTLE AND COFFERDAM CONSTRUCTION WILL BE DONE WITHIN TURBIDITY CURTAINS AND WILL BE PROHIBITED FROM FEBRUARY 1 - JUNE
- 30. PULLING OR CUTTING PILES (INCLUDING TEMPORARY WORK TRESTLE PILES AND TURBIDITY CURTAIN SUPPORT PILES) WILL BE PROHIBITED FROM FEBRUARY 1 - JUNE 30.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

Revisions MM/DD/YY XXX Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipmen The reproduction, display, sale or other disposition of this document without the express written consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

Office of Chief Engineer STRUCTURES



HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York, NY 10036 1501 Broadway New York, NY 10036

CONNECTICUT REPLACEMENT OF MB 106.89

PH-03


Sheet No.

Project Code: XXX XXX


80 OF 140

National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104 OVER CONNECTICUT RIVER


ENVIRONMENTAL COMPLIANCE NOTES Designed BSH Drawn CBS Checked BSH Date 5/2/2023





LE NAME: 21200A-PH-IAB-01_PH-IAB-12. RINT DATE/TIME: 5/2/2023 11:42 AM LOT SCALE: AS NOTED





ILE NAME: 21200A-PH-IAB-01_PH-IAB-RINT DATE/TIME: 5/2/2023 11:42 AM HOT SCALE: AS NOTED






























FILE NAME: 21200A-PH-IAB-01_PH-IAB-12.DW PRINT DATE/TIME: 5/2/2023 11:45 AM







FILE NAME: 21200A-PH-ICDE-01_PH-ICI
PRINT DATE/TIME: 5/2/2023 11:56 AM
PLOT SCALE: AS NOTED












consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.




1700 Market St. Suite 1050 Philadelphia, PA 19103


Sheet No. 99 OF 140 Designed CB Drawn CB/MD Checked KM Date 5/2/2023








FILE NAME: 21200A—PH—ICDE—01_PH—ICDE—12 PRINT DATE/TIME: 5/2/2023 11:58 AM





FILE NAME: 21200A-PH-ICDE-01_PH-ICDE-12.
PRINT DATE/TIME: 5/2/2023 11:58 AM
PLOT SCALE: AS NOTED

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis

solely for use in connection with the design and construction of Amtrak facilities and equipment. The reproduction, display, sale or other disposition of this document without the express written consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104


HARDESTY & HANOVER, LLC

E N G I N E E R I N G


1501 Broadway New York, NY 10036 1151 1700 Market St. Suite 1050 Philadelphia, PA 19103


REPLACEMENT OF MB 106.89 OVER CONNECTICUT RIVER


STAGING PLAN - PHASE IV Designed CB Drawn CB/MD Checked KM Date 5/2/2023 Sheet No. | 105 OF 140





FILE NAME: 21200A-PH-IV-01_PH-IV PRINT DATE/TIME: 5/2/2023 10:52 , PLOT SCALE: AS NOTED





























E NAME: 21200A-PH-IV-01_PH-IV-1: RINT DATE/TIME: 5/2/2023 10:54 AM OT SCALF: AS NOTED

EROSION AND SEDIMENTATION CONTROL PLAN NOTES

- A. EROSION AND SEDIMENTATION CONTROLS MUST BE CONSTRUCTED, STABILIZED, AND FUNCTIONAL BEFORE GENERAL SITE DISTURBANCE WITHIN THE TRIBUTARY AREAS OF THOSE CONTROLS.
- B. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENTATION CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING REMOVAL OF THE CONTROLS MUST BE STABILIZED.
- C. EROSION AND SEDIMENTATION CONTROLS MUST BE PROTECTED FROM UNAUTHORIZED ACTS OF THIRD PARTIES IN ACCORDANCE SPECIFICATION 1399.1.11.
- D. THE CONTRACTOR WILL BE RESPONSIBLE FOR THE PROPER CONSTRUCTION, STABILIZATION, AND MAINTENANCE OF ALL EROSION AND SEDIMENTATION CONTROLS AND RELATED ITEMS INCLUDED WITHIN THIS PLAN.
- E. THE CONTRACTOR MUST DEVELOP, AND HAVE APPROVED BY THE CONNECTICUT DEPARTMENT OF ENVIRONMENTAL PROTECTION, A SEPARATE EROSION AND SEDIMENTATION CONTROL PLAN FOR EACH SPOIL, BORROW, OR OTHER WORK AREA NOT DETAILED IN THE PERMITTED PLAN, WHETHER LOCATED WITHIN OR OUTSIDE OF THE CONSTRUCTION LIMITS.
- F. SHOULD ANY MEASURES CONTAINED WITHIN THIS PLAN PROVE INCAPABLE OF ADEQUATELY REMOVING SEDIMENT FROM ON-SITE FLOWS PRIOR TO DISCHARGE OR OF STABILIZING THE SURFACES INVOLVED, ADDITIONAL MEASURES MUST BE IMMEDIATELY IMPLEMENTED BY THE CONTRACTOR TO ELIMINATE ALL SUCH PROBLEMS.
- G. UNTIL THE SITE IS STABILIZED, ALL EROSION AND SEDIMENTATION CONTROLS MUST BE MAINTAINED PROPERLY. MAINTENANCE MUST INCLUDE INSPECTIONS OF ALL EROSION AND SEDIMENTATION CONTROLS AFTER EACH STORM EVENT AND ON A WEEKLY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK, INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING RESEEDING, REMULCHING, AND RENETTING, MUST BE PERFORMED PER PERMIT REQUIREMENTS.
- H. EROSION AND SEDIMENTATION CONTROLS SHALL CONFORM TO THE REQUIREMENTS OF THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL. CONNECTICUT COUNCIL ON SOIL AND WATER CONSERVATION (GUIDELINES).'









SEE CONSTRUCTION GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL (2002) FOR ADDITIONAL FILTER FENCE REQUIREMENTS.


> TEMPORARY SILT FENCE DETAIL N.T.S




1. USE TEMPORARY STAKED FIBER ROLL WITH TEMPORARY WILDLIFE EXCLUSION FENCE WHERE REQUIRED BY PERMITS. .



1. CONTRACTOR SHALL BE RESPONSIBLE FOR PERFORMING ANY BORINGS NECESSARY TO FACILITATE THE DESIGN OF THE TEMPORARY RETAINING WALL SYSTEMS.



PROFILE VIEW



ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

	·			
No.	Revisions	Date	Ву	Г
				4

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basi solely for use in connection with the design and construction of Amtrak facilities and equipmen The reproduction, display, sale or other disposition of this document without the express writte consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited

STRUCTURES National Railroad Passenger Corporation

HARDESTY & HANOVER, LLC 1501 Broadway New York, NY 10036 1700 Market St. Suite 1050 Philadelphia, PA 19103

OLD SAYBROOK REPLACEMENT OF MB 106.89

OVER CONNECTICUT RIVER CIVIL DETAILS


Sheet No. 117 OF 140 DTL-01

Project Code: XXX XXX

CONNECTICUT

Office of Chief Engineer

30th Street Station, Philadelphia, Pennsylvania 19104




DREDGING OPERATION OFF TRESTLE WORK PLATFORM N.T.S

FOR SCOUR PROTECTION EXCAVATION

TO BE FULLY REMOVED AFTER USE

1. MATERIAL TO BE PLACED ON MATERIAL BARGE, AS SHOWN, OR ON CONSTRUCTION VEHICLES LOCATED ON TRESTORM WORK PLATFORM, NOT SHOWN.




DREDGING OPERATION OFF OF WORK BARGE N.T.S

1. SEE SC-01 THROUGH SC-05 FOR ADDITIONAL WORK BARGE INFORMATION.

NOTES:

- 1. INSTALLATION TO OCCUR BEHIND TURBIDITY CURTAINS.
- 2. TEMPORARY PILES INSTALLED IN VICINITY OF EXISTING BRIDGE FOUNDATION OR BOARDWALK SHALL BE LOCATED SO AS TO AVOID POTENTIAL CONFLICTS WITH EXISTING PILES AND OTHER OBSTRUCTIONS ABOVE OR BELOW.
- 3. SIZE OF PIERS, SPACING OF PIERS, AND DEPTH OF SUBSTRUCTURE (DEFINING LOW CHORD) TO BE DESIGNED BY CONTRACTOR. TOTAL NUMBER OF PIERS TO BE NO MORE THAN THOSE SHOWN ON PERMIT PLANS.
- 4. TEMPORARY TRESTLE WORK PLATFORM TO BE REMOVED IN FULL AFTER COMPLETION OF USE FOR CONSTRUCTION ACCESS AND SITE RESTORED TO PRE-EXISTING CONDITIONS.
- 5. CONTRACTOR TO CONFIRM AVAILABLE VERTICAL CLEARANCE UNDER EXISTING BRIDGE SUPERSTRUCTURE AND PROPOSED BRIDGE SUPERSTRUCTURE. INSTALLATION AT ELEVATION 5.30 WILL PROVIDE APPROXIMATELY 14'-0" UNDER EXISTING BRIDGE STRUCTURE AND APPROXIMATELY 10'-6" UNDER PROPOSED BRIDGE SUPERSTRUCTURE.



TURBIDITY CONTROL CURTAIN DETAIL N.T.S

TURBIDITY CURTAIN TO MEET CTDEEP CLASS IV STANDARDS

1. SYNTHETIC FILTER FABRIC SHALL BE A PERVIOUS SHEET OF PROPYLENE, NYLON, POLYESTER OR ETHYLENE FILAMENTS AND SHALL BE CERTIFIED BY THE MANUFACTURER OR SUPPLIER AS CONFORMING TO THE FOLLOWING REQUIREMENTS.

<u>REQUIREMENTS</u> PHYSICAL PROPERTY 75% (MIN.) FILTERING EFFICIENCY

TENSILE STRENGTH AT EXTRA STRENGTH - 50 lbs./ lin. in. (MIN.) STANDARD STRENGTH - 30 lbs./ lin. in. (MIN.) 20% (MAX.) ELONGATION


0.3 gal./sq. ft./ (MIN.) FLOW RATE

2. PROVIDE FILTER FABRIC ALONG ALL INTERFACE AREAS WITH GROUND CONTACT.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

No.	Revisions	Date	Ву	
				Amtrak [®]
				Milluan
				This material is owned by and is the sole and exclusive property of the National Railroad
				Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis
				 solely for use in connection with the design and construction of Amtrak facilities and equipment The reproduction, display, sale or other disposition of this document without the express written
				consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104



NOTES:

H	$\mathbf{H}A$	A R	DES	STY	&	\mathbf{H}	AN	OVE	ZR,	L	L C
	Е	Ν	G	I	Ν	Ε	Ε	R	I	Ν	G
	15	01	Broa	dway	/ I	New	Yor	k, NY	1	003	6
7.1	1		1	700	Ма	rket	St.	Suite 1910	e 10	050	
•		7	₽ P	hilac	delp	hia,	PΑ	1910	3		

REPLACEMENT OF MB 106.89

Drawn CB/MD

Designed CB

OVER CONNECTICUT RIVER CIVIL DETAILS


Checked KM


118 OF 140 DTL-02

Project Code: XXX XXX

Date 5/2/2023

CONNECTICUT






NOTE: 1. SEE P-100 PLUMBING DRAWINGS.

solely for use in connection with the design and construction of Amtrak facilities and equipmen

The reproduction, display, sale or other disposition of this document without the express writte

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited



NOTES:

- 1. FRA APPROVED BARRIER SHALL BE CONTINUOUS BARRIER OF SEMI-PERMANENT NATURE THAT SPANS THE ENTIRE WORK AREA, THAT IS AT LEAST FOUR FEET IN HEIGHT, AND IS OF SUFFICIENT ATTACHMENT POINTS-STRENGTH TO PREVENT A ROADWAY WORKER FROM FOULING THE EVERY 24-INCH ADJACENT TRACK.
- 2. ALL CONCRETE BARRIERS AND TEMPORARY FENCING TO BE REMOVED UPON COMPLETION OF PROJECT OR AS DIRECTED BY THE REO.
- 3. SEE GROUNDING REQUIREMENTS FOR FENCING ON CV-404.


NOTES:

- 1. CONCRETE WASHOUT AREA(S) SHALL BE INSTALLED PRIOR TO CONCRETE PLACEMENT ON SITE. THE CONCRETE WASHOUT AREA SHALL BE ENTIRELY SELF—CONTAINED.
- 2. THE CONTRACTOR SHALL SUBMIT THE DESIGN, LOCATION AND SIZING THE CONCRETE WASHOUT AREA(S) WITH THE PROJECT'S EROSION AND SEDIMENTATION CONTROL PLAN AND SHALL BE APPROVED BY THE ENGINEER.


LOCATION: WASHOUT AREA(S) ARE TO BE LOCATED AT LEAST 50 FEET FROM ANY STREAM, WETLAND, STORM DRAINS, OR SENSITIVE RESOURCE. THE FLOOD CONTINGENCY PLAN MUST ADDRESS THE CONCRETE WASHOUT IF THE WASHOUT IS TO BE LOCATED WITHIN THE FLOODPLAIN.

SIZE: THE WASHOUT MUST HAVE SUFFICIENT VOLUME TO CONTAIN ALL LIQUID AND CONCRETE WASTE GENERATED BY WASHOUT OPERATIONS INCLUDING, BUT NOT LIMITED TO, OPERATIONS ASSOCIATED WITH GROUT AND MORTAR.


- 3. SURFACE DISCHARGE IS UNACCEPTABLE. THEREFORE, HAY BALES OR OTHER CONTROL MEASURES, AS APPROVED BY THE ENGINEER, SHOULD BE USED AROUND THE PERIMETER OF THE CONCRETE WASHOUT AREA FOR CONTAINMENT.
- 4. SIGNS SHOULD BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE CONCRETE AREA(S) AND ELSEWHERE AS NECESSARY TO BE CLEARLY INDICATE THE LOCATION OF THE CONCRETE WASHOUT TO OPERATORS OF CONCRETE TRUCKS AND PUMP RIGS. WASHOUT AREA(S) SHOULD BE FLAGGED WITH SAFETY FENCING OR OTHER APPROVED METHOD.
- 5. WASHOUT AREA(S) ARE TO BE INSPECTED AT LEAST ONCE A WEEK FOR STRUCTURAL INTEGRITY, ADEQUATE HOLDING CAPACITY AND CHECKED FOR LEADS, TEARS, OR OVERFLOWS. (AS REQUIRED BY THE CONSTRUCTION SITE ENVIRONMENTAL INSPECTION REPORT) WASHOUT AREA(S) SHOULD BE CHECKED AFTER HEAVY RAINS.
- 6. HARDENED CONCRETE WASTE SHOULD BE REMOVED AND DISPOSED OF WHEN THE WASTE HAS ACCUMULATED TO HALF OF THE CONCRETE WASHOUT'S HEIGHT. THE WASTE CAN BE STORED AT AN UPLAND LOCATION, AS IN A MANNER CONSISTENT WITH ALL APPLICABLE LAWS, REGULATIONS, AND GUIDELINES.




FENCE ON CONCRETE BARRIER
N.T.S




FENCE POST ON CONCRETE BARRIER
N.T.S



FENCE SCREEN ATTACHMENT
N.T.S





CONCRETE WASHOUT AREA

N.T.S

(SEE NOTE 2)

Designed CB Drawn CB/MD

OLD SAYBROOK CONNECTICUT

REPLACEMENT OF MB 106.89

OVER CONNECTICUT RIVER

Checked KM

CEMENT OF MB 106.89
CONNECTICUT RIVER

CIVIL DETAILS

OR MB 106.89
Sheet No. 120 OF 140

Date 5/2/2023

Project Code: XXX XXX

Office of Chief Engineer
STRUCTURES

National Railroad Passenger Corporation

30th Street Station, Philadelphia, Pennsylvania 19104

Date

Date

Connection

Solvential

Solven

OF CONNECTION OF STATE OF CONNECTION OF CONN

HARDESTY & HANOVER, LLC


E N G I N E E R I N G

1501 Broadway New York, NY 10036

1700 Market St. Suite 1050
Philadelphia, PA 19103

ENVIRONMENTAL PERMIT PLANS

PLAN DATE: MAY 2, 2023



ENVIRONMENTAL PERMIT PLANS

PLAN DATE: MAY 2, 2023

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis

solely for use in connection with the design and construction of Amtrak facilities and equipment.

The reproduction, display, sale or other disposition of this document without the express written

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation

30th Street Station, Philadelphia, Pennsylvania 19104



1501 Broadway New York, NY 10036 1150 Market St. Suite 1050 Philadelphia, PA 19103


REPLACEMENT OF MB 106.89 OVER CONNECTICUT RIVER

Sheet No. | 121 OF 140


Date 5/2/2023

CIVIL DETAILS Designed CB Drawn CB/MD Checked KM

Project Code: XXX XXX



LE NAME: 21200A—DTL.DWG RINT DATE/TIME: 5/1/2023 6:19 PN



§GEO−01

SUBSURFACE PROFILE 1

Designed KG Drawn KG Checked AR/RM Date 5/2/2023

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis


solely for use in connection with the design and construction of Amtrak facilities and equipment


consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

The reproduction, display, sale or other disposition of this document without the express written

National Railroad Passenger Corporation

30th Street Station, Philadelphia, Pennsylvania 19104





Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipment. The reproduction, display, sale or other disposition of this document without the express written

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

ELEVATIO	ELEVATION TABLE							
DESCRIPTION	CONTOUR	NOAA (NAV88)(FT)	USACE (NAV88)(FT)					
FEMA 100-YEAR (ZONE VE)	100 YR	15.00	16.8900					
CT COASTAL JURISDICTION LINE	CJL	2.90	4.7900					
HIGH TIDE LINE	HTL	3.04	4.9300					
MEAN HIGH WATER LINE	MHW	1.60	3.4900					
MEAN LOW WATER LINE	MLW	-1.71	0.1800					
MEAN LOWER LOW WATER LINE	MLLW	-1.89	0.00					

NOTES

- 1. ELEVATIONS SHOWN ARE IN NORTH AMERICAN VERTICAL DATUM OF 1988 (NAVD88).
- 2. STATIONS SHOWN ARE BASED ON PROPOSED PROJECT TRACK 1.
- 3. SEE INTERPRETIVE SUBSURFACE PROFILE SHEET GEO-01 FOR NOTES AND LEGEND.

STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104

Date	
	NINGE CON
	E OS Z
	No. 220:
	Jun Salan
	インノ せいい


H	$\mathbf{H}A$	4R	DES	TY	8	k H	ANO	VE	R	, LI	$\mathbb{L}\mathbf{C}$
	Ε	Ν	G	I	Ν	Ε	Ε	R	I	Ν	G
	15	01	Broa	dwa	y	New	York,	NY		1003	6

OLD SAYBROOK REPLACEMENT OF MB 106.89 OVER CONNECTICUT RIVER SUBSURFACE PROFILE 3

Designed KG Drawn KG Checked AR/RM Date 5/2/2023

Sheet No. | 125 OF 140 §GEO−03

Project Code: XXX XXX



EAST APPROACH EMBANKMENT

SCALE: NOT TO SCALE

EAST APPROACH RETAINING WALL


SCALE: NOT TO SCALE

FOUNDATION CONCRETE

TREMIE CONCRETE

BORING ON LAND						
DESCRIPTION	UNIT	QUANTITIES				
SOIL SAMPLING	LF	700				

ELEVATION	<u>on table</u>		
DESCRIPTION	CONTOUR	NOAA (NAV88)(FT)	USACE (MLLW)(FT)
FEMA 100-YEAR (ZONE VE)	100 YR	15.00	16.89
CT COASTAL JURISDICTION LINE	CJL	2.90	4.79
HIGH TIDE LINE	HTL	3.04	4.93
MEAN HIGH WATER LINE	MHW	1.60	3.49
MEAN LOW WATER LINE	MLW	-1.71	0.18
MEAN LOWER LOW WATER LINE	MLLW	-1.89	0.00



THE FACE OF THE EXISTING EMBANKMENT SHALL BE BENCHED SUCH THAT THE TOP BENCH BEGINS AT THE TOP OF SLOPE OF THE EXISTING EMBANKMENT. WHERE EXCAVATION IS REQUIRED BELOW THE THEORETICAL RAILROAD EMBANKMENT LINE, CONTRACTOR SHALL DESIGN AND PLACE TEMPORARY SHEETING TO ENSURE STABILITY OF THE EXISTING EMBANKMENT AND TRACK STRUCTURE THROUGHOUT CONSTRUCTION.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

REPLACEMENT OF MB 106.89 **OVER CONNECTICUT RIVER**

DETAILS.

126 OF 140 Sheet No. ₹GEO-04

Project Code: XXX XXX

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipmen The reproduction, display, sale or other disposition of this document without the express writter consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104

HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York, NY 10036 1501 Broadway New York, NY 10036

—EL. −15

TOP OF

SUITABLE ROCK

CLARITY

FILL.

EMBANKMENT CONSTRUCTION SCHEME Designed KG Drawn KG Checked AR/RM Date 5/2/2023

CONNECTICUT

ENGINEER BEFORE ADDING THE NEW SURCHARGE

AT THE WEST APPROACH EMBANKMENT, PLACE AN

ADDITIONAL 5 FEET OF SURCHARGE. SURCHARGE

SHALL BE PLACED SUCH THAT THE TEMPORARY ACCESS ROADS REMAIN ACCESSIBLE THROUGHOUT

ALLOW FOR A 180-DAY CONSOLIDATION PERIOD AT THE WEST APPROACH EMBANKMENT AND A

75-DAY CONSOLIDATION PERIOD AT THE EAST

COMPLETION OF PRIMARY CONSOLIDATION PRIOR TO THE PLACEMENT OF THE RAILROAD BALLAST THE ACTUAL WAITING PERIOD WILL BE DETERMINED BY THE ENGINEER BASED ON THE SETTLEMENT

PLATFORM AND SLOPE INCLINOMETER READINGS

SETTLEMENT MONITORING INSTRUMENTATION

2.10. RE-GRADE THE SITE TO FINAL GRADE AND

CONSTRUCT THE RAILROAD TRACKS.

PRIOR TO COMMENCEMENT OF WEST APPROACH RETAINING WALL OR EMBANKMENT CONSTRUCTION,

CONFIRMATORY BORINGS SHALL BE CONDUCTED AT A

MAXIMUM SPACING OF 150 FEET OR A TOTAL OF 10

BORINGS, WHICHEVER IS LARGER. MINIMUM BORING

DEPTH SHALL BE 70 FEET BELOW EXISTING GRADE.


DETAILS SHOWN ON THIS SHEET NOT TO SCALE FOR


DURING THE WAITING PERIOD, ALL CONSTRUCTION

EQUIPMENT WILL BE PERMITTED. SEE CV-408 FOR

APPROACH EMBANKMENT TO ACHIEVE THE

THE CONSOLIDATION PERIOD.





EAST ABUTMENT N.T.S

SHALLOW FOUNDATION NOTES:

- 1. THE BEDROCK WILL VARY IN NATURE, SLOPE, AND DEGREE OF FRACTURING. AFTER THE FOUNDATION EXCAVATIONS ARE COMPLETED AND ALL DECOMPOSED BEDROCK REMOVED. THE CONTRACTOR SHALL SURVEY THE FOUNDATION BEDROCK AND PROVIDE THE EXACT BEDROCK ELEVATIONS TO THE PROJECT ENGINEER.
- 2. SEAL CONCRETE (LEVELING PAD) SHALL BE PLACED ON NON-ERODIBLE SUITABLE BEDROCK CLEANED OF ALL WEATHERED OR FRACTURED ROCK OR LOOSE SOIL. PRIOR TO PLACING THE FOOTING, THE BEARING SURFACE SHALL BE WASHED WITH HIGH PRESSURE WATER AND AIR, AND SMOOTH BEDROCK SHALL BE ROUGHENED. WHERE THE BEDROCK SURFACE SLOPE EXCEEDS 4H:1V THE BEDROCK SURFACE SHALL BE BENCHED IN LEVEL STEPS OR MADE COMPLETELY LEVEL. THE BEDROCK BEARING SURFACE BENEATH THE NEAR FACE OF ABUTMENTS AND WALLS SHALL HAVE A LEVEL SURFACE OF 3 FEET MINIMUM, MEASURED PERPENDICULAR TO THE FACE.
- WHEN BEDROCK PROTRUDES ABOVE THE BOTTOM OF THE FOOTING/LEVELING PAD, THE FOOTING/LEVELING PAD MAY BE RAISED AND VERTICAL REINFORCING MAY BE CUT IN THE FIELD WITH THE APPROVAL OF THE PROJECT ENGINEER. THE MINIMUM ALLOWABLE FOOTING THICKNESS IS SHOWN ON THE PLANS. PAYMENT FOR ADJUSTING FOOTING DEPTH AND ADJUSTING REINFORCING STEEL WILL BE CONSIDERED INCIDENTAL TO RELATED CONTRACT ITEMS. NO SEPARATE PAYMENT WILL BE MADE.
- 4. AT THE OPTION OF THE PROJECT ENGINEER, BEDROCK THAT PROTRUDES ABOVE THE BOTTOM OF FOOTING/SEAL CONCRETE (LEVELING PAD) ELEVATION MAY BE REMOVED.

ELEVATIO	n table		
DESCRIPTION	CONTOUR	NOAA (NAV88)(FT)	USACE (MLLW)(FT)
FEMA 100-YEAR (ZONE VE)	100 YR	15.00	16.8900
CT COASTAL JURISDICTION LINE	CJL	2.90	4.7900
HIGH TIDE LINE	HTL	3.04	4.9300
MEAN HIGH WATER LINE	MHW	1.60	3.4900
MEAN LOW WATER LINE	MLW	-1.71	0.1800
MEAN LOWER LOW WATER LINE	MLLW	-1.89	0.00

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

EXISTING ROCK TO -BE EXCAVATED

PIER 9

N.T.S

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipment

The reproduction, display, sale or other disposition of this document without the express written

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

EL + 4.0(MINIMUM)

EL -4.0

EL -8.0

APPROX.

EL - 15.0

MHW EL +1.60 ▽

MLW EL $-1.71 \bigcirc$

FOUNDATION CONCRETE —

HTL EL +3.04 ▽

APPROX. -

MUDLINE

CL PIER

- REINFORCED

CONCRETE PIER STEM

- REINFORCED

CONCRETE PIER CAP

STEEL SHEET PILING TO

EL -6.0 APPROXIMATE CUT LINE.

— SEAL CONCRETE (LEVELING PAD)

(APPROX. EL -20.0)

- ESTIMATED TOP OF ROCK

- TOP OF SUITABLE ROCK

CUT SHEETING AT LEAST

2'-0" BELOW MUDLINE.

BE REMOVED (TYP.)

MLLW EL -1.89∇

- SEAL DOWEL

, STEEL SHEET PILING

(LEFT IN PLACE) (TYP.)

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation

30th Street Station, Philadelphia, Pennsylvania 19104

HARDESTY & HANOVER, LLC

E N G I N E E R I N G


1501 Broadway Now Yell ANY 1501 Broadway New York, NY 10036


REPLACEMENT OF MB 106.89 OVER CONNECTICUT RIVER


PIER 9 AND EAST ABUTMENT

128 OF 140 Sheet No. ^zGEO−06 Designed KG Drawn KG Checked AR/RM Date 5/2/2023

Project Code: XXX XXX







- 1. THE LIMITS OF DISTURBANCE SHOWN REPRESENT ANTICIPATED BOUNDARY OF BARGE OPERATIONS WITHIN THE PROJECT LIMITS. THE TOTAL BARGE OCCUPANCY ZONE AREA OUTLINED IN THE ABOVE PLAN VIEW IS 920,000 SF (21.12 ACRES).
- 2. THE BARGE OCCUPANCY ZONES SHOWN ON THIS SHEET HAVE BEEN DEVELOPED IN CONSULTATION WITH CTDEEP. THE RESTRICTIONS ON WORK WITHIN PARTICULAR ZONES ARE GOVERNED BY THE APPLICABLE TIME OF YEAR RESTRICTION DESCRIBED IN THE PERMIT AND HEREIN.
- 3. BARGES USED FOR CONSTRUCTION OR DEMOLITION WILL BE LOCATED WITHIN THE BOUNDARIES SHOWN ON THIS SHEET. ZONES ARE INTENDED TO LIMIT THE WORK TO A MAXIMUM OF 3 PIERS SIMULTANEOUSLY DURING THE PERIOD OF APRIL 1 TO JUNE 30. LATERAL BOUNDS OF THE ZONES ARE APPROXIMATE AND IT IS UNDERSTOOD THAT BARGES OR TURBIDITY CURTAINS MAY OVERLAP ZONES. THE ZONES ARE AS FOLLOWS:
- 3.a. ZONE 1— AREA FROM WEST ABUTMENT TO PIER 3
 3.b. ZONE 2— AREA BETWEEN PIER 4 AND PIER 6
- 3.c. ZONE 3— AREA FROM PIER 7 TO EAST ABUTMENT
- 4. AT NO TIME DURING THE PERIOD OF APRIL 1 TO JUNE 30 SHALL IN-WATER CONSTRUCTION OR DEMOLITION OCCUR IN THE MIDDLE OF THE RIVER (ZONE 2) OR SIMULTANEOUSLY AT MORE THAN THREE PIERS (ZONES 1 OR 3). DIADROMOUS FISH CAN UTILIZE THE ENTIRE WIDTH OF THE CONNECTICUT RIVER DURING THEIR MIGRATION BUT PRIMARILY MIGRATE UP THE NAVIGATION CHANNEL IN THE MIDDLE OF THE RIVER (ZONE 2). TO ENSURE THE MIDDLE OF THE RIVER IS RELATIVELY UNDISTURBED DURING THE SPRING MIGRATION, APRIL 1 TO JUNE 30, CONSTRUCTION AND DEMOLITION OF PIERS WILL BE LIMITED TO EITHER THE THREE WESTERN-MOST (ZONE 1) OR THREE EASTERN-MOST (ZONE 3) PIERS. DURING THE SPRING MIGRATION, NO CONSTRUCTION OR DEMOLITION OF PIERS SHALL OCCUR WITHIN THE MIDDLE THREE PIERS (ZONE 2).
- 5. VIBRATORY HAMMERS SHALL BE USED DURING THE DIADROMOUS FISH MIGRATORY PERIOD FROM APRIL 1 TO JUNE 30, IN ORDER TO REDUCE THE NOISE IMPACTS FROM DRIVING SHEET PILE SHAFT CASINGS. THE USE OF IMPACT HAMMERS IS ACCEPTABLE OUTSIDE OF THIS TIMEFRAME
- 6. TO MINIMIZE CONSTRUCTION RELATED TURBIDITY, FULL DEPTH TURBIDITY CURTAINS SHALL BE DEPLOYED PRIOR TO DRIVING ANY SHEET PILE OR SHAFT CASINGS. DUE TO STRONG TIDES AND CURRENTS, THE FABRIC FOR THE CURTAINS WILL BE SELECTED TO BE COMPOSED OF HEAVY WOVEN PERVIOUS


- MATERIALS TO CREATE A FLOW THROUGH MEDIUM. THIS WILL REDUCE THE PRESSURE ON THE CURTAINS AND KEEP THEM IN THE SAME RELATIVE SHAPE AND LOCATION AT ALL TIDES AND RIVER FLOWS.
- 7. ARTIFICIAL LIGHTING OVER THE WATER SHALL BE LIMITED TO NAVIGATION LIGHTS AND ANY LIGHTING TYPICALLY REQUIRED FOR THE OPERATION OF THE RAILROAD BRIDGE DURING THE SPRING MIGRATION PERIOD FROM APRIL 1 TO JUNE 30. DIADROMOUS FISH OFTEN MIGRATE AT NIGHT, AND BRIGHT ARTIFICIAL LIGHTS CAN INTERFERE WITH THEIR MIGRATION.
- 8. THE PULLING OR CUTTING OF TIMBER PILES SHALL BE PROHIBITED FROM FEBRUARY 1 TO JUNE 30.

ENVIRONMENTAL PERMIT PLANS


- 9. ALL TIMBER PILES AND STONE PIERS SHALL BE REMOVED TO AT LEAST TWO FEET BELOW THE MUD LINE.
- 10. ALL DREDGING AND SUBCABLE INSTALLATION SHALL BE PROHIBITED FROM FEBRUARY 1 TO JUNE 30 INCLUSIVE.
- 11. DUE TO THE NOISE CONCERNS, THE USE OF HOE RAMS SHALL BE PROHIBITED APRIL 1 TO JUNE 30, INCLUSIVE.
- 12. ANY WORK DONE FROM BARGES SHALL ONLY OCCUR WHEN THERE IS SUFFICIENT TIDE TO PREVENT VESSELS FROM GROUNDING IN ORDER TO PREVENT DAMAGE TO BENTHIC AQUATIC ORGANISMS. PERMANENT DREDGE AREAS WILL BE PROVIDED FOR BARGE MOORING ADJACENT TO TEMPORARY TRESTLE PLATMORMS.
- 13. ALL LOUD CONSTRUCTION RELATED ACTIVITIES, INCLUDING DRILLING PILES OR SHAFT CASINGS (EVEN BY VIBRATORY MEANS), SHALL BE PROHIBITED FROM SUNSET TO SUNRISE DURING THE COMMERCIAL SHAD FISHING SEASON FROM APRIL 1 TO JUNE 15, INCLUSIVE.
- 14. PROPOSED FISHING PIER NOT SHOWN DUE TO CLARITY. FISHING PIER TO BE CONSTRUCTED AFTER CONSTRUCTION OF THE NEW BRIDGE HAS BEEN COMPLETED AND THE EXISTING BRIDGE HAS BEEN DEMOLISHED. LOW-DRAFT WORK FLOATS ANTICIPATED FOR USE CONSTRUCTING THE NEW FISHING PIER WILL NOT OCCUPY THE RIVER CONCURRENT WITH THE BARGE BASED ACTIVITIES PRESENTED ON SC-02 THROUGH SC-05. SEE FM-01 FOR PIER DETAILS.

PLAN DATE: MAY 2, 2023 CONNECTICUT Project Code: XXX XXX HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York NY 10036 Office of Chief Engineer REPLACEMENT OF MB 106.89 Sheet No. | 131 OF 140 STRUCTURES 1501 Broadway New York, NY 10036 **OVER CONNECTICUT RIVER** National Railroad Passenger Corporation BARGE OCCUPANY ZONES SC-0solely for use in connection with the design and construction of Amtrak facilities and equipmen 30th Street Station, Philadelphia, Pennsylvania 19104 The reproduction, display, sale or other disposition of this document without the express writte Designed BSH Drawn CBS Checked BSH Date 5/2/2023



BARGE STAGING FOR PIER CONSTRUCTION



<u>NOTES</u>

- 1. THE PIER CONSTRUCTION SEQUENCE SHOWN IS A CONCEPTUAL BARGE BASED CONSTRUCTION SCHEME FOR IN-WATER WORK ACTIVITIES. SEE DRAWING PH-02 FOR SUGGESTED CONSTRUCTION PHASING.
- 2. BARGE PLACEMENTS ARE CONCEPTUAL AND WILL BE DESIGNED BY THE CONTRACTOR.
- 3. PIER CONSTRUCTION IS ANTICIPATED TO REQUIRE 3 GROUPS OF BARGES FOR CONSTRUCTION:
- 3.1. BARGE GROUP A IS ANTICIPATED FOR DRILLED SHAFT CASING
- 3.2. BARGE GROUP B IS ANTICIPATED FOR DRILLED SHAFT REINFORCEMENT AND CONCRETE INSTALLATION
- 3.3. BARGE GROUP C IS ANTICIPATED FOR PIER CAP AND CONCRETE CONSTRUCTION
- 3.4. BARGE GROUP D IS ANTICIPATED TO BE A SINGULAR CRANE BARGE THAT WILL ASSIST BOTH GROUPS B AND C
- 4. NEW SUPERSTRUCTURE ELEMENTS ARE SHOWN IN VARIOUS STATES OF COMPLETION BASED ON THE CONCEPTUAL SEQUENCE. WORK IS SHOWN TO PROGRESS FROM WEST TO 10. NAVIGATIONAL IMPEDIMENTS ARE TO BE MARKED WITH WARNING LIGHTS. EAST AND THEREFORE THE NEW STRUCTURES WEST OF PIER 4 ARE NOT SHOWN. DEEP FOUNDATION PIER CONSTRUCTION WILL GENERALLY FOLLOW THE PROCEDURE OF DRILLED SHAFT CASING INSTALLATION, EXCAVATION AND DRILLING, INSTALLATION OF SHAFT REINFORCEMENT AND CONCRETE, FOLLOWED BY CONCRETE PILE CAP, PIER STEM AND PIER CAP CONSTRUCTION.
- 5. STAGES ARE SHOWN TO PROGRESS FROM WEST TO EAST, BUT WILL BE SUBJECT TO THE FINAL PLAN DEVELOPED BY THE CONTRACTOR, IN ACCORDANCE WITH THE TIME OF THE YEAR RESTRICTIONS ON THE TYPE OF WORK PERMITTED AND AREAS OF THE RIVER THAT MAY BE OCCUPIED. SEE DRAWING SC-01 AND PH-02 FOR ENVIRONMENTAL SAFEGUARDS.

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.


- 6. THE CONTRACTOR SHALL PROVIDE MEASURES, IN ACCORDANCE WITH THE CONTRACT PLANS, SPECIFICATIONS, AND ENVIRONMENTAL PERMITS TO PROTECT THE WATERWAY DURING EXCAVATION CONSTRUCTION, CONCRETE PLACEMENT AND CURING.
- 7. TURBIDITY CURTAINS ARE REQUIRED DURING CONSTRUCTION FOR ALL IN-WATER WORK CAPABLE OF GENERATING TURBIDITY. IN ACCORDANCE WITH ENVIRONMENTAL PERMIT APPROVALS. CT DEEP REQUIRES THAT FULL DEPTH TURBIDITY CURTAINS MUST BE DEPLOYED PRIOR TO SHAFT CASING INSTALLATION.
- 8. PIN PILE SUPPORTED TURBIDITY CURTAIN LIMITS SHOWN ARE APPROXIMATE. TEMPORARY RIVER BOTTOM IMPACTS DUE TO TURBIDITY CURTAIN PIN PILES SHALL BE WITHIN THE TOTAL AREA LIMITS IDENTIFIED ON SUM-01.
- 9. ALL BARGE MOVEMENTS SHALL TAKE PLACE DURING CONDITIONS THAT MINIMIZE OR DO NOT CREATE RIVER BOTTOM DISTURBANCE. DRIVING OF BARGE SPUD PILES IS CONSIDERED A TEMPORARY IMPACT AND INCLUDED IN THE TOTAL TEMPORARY IMPACT AREAS IDENTIFIED ON SUM-01. BARGES NOT LOCATED WITHIN LARGER PIN PILE SUPPORTED TURBIDITY CURTAIN ZONES SHALL BE PROTECTED WITH INDIVIDUAL BARGE MOUNTED CURTAINS.
- 11. CONTRACTOR IS RESPONSIBLE FOR THEIR OWN ICE MANAGEMENT PLAN.
- 12. ALL TEMPORARY WORK AND EQUIPMENT SHALL MEET THE REQUIREMENTS OF USCG AND DEEP BOATING.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipmen The reproduction, display, sale or other disposition of this document without the express written

Office of Chief Engineer STRUCTURES National Railroad Passenger Corporation 30th Street Station, Philadelphia, Pennsylvania 19104

Approved	Date	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	HARDESTY & HANOVER, LLC	OLD SAYBROOK CONNECTICUT	Project Code: XXX XXX
		OF CONNEC	E N G I N E E R I N G		WBS:
		YOKER *	1501 Broadway New York, NY 10036		Sheet No. 132 OF 140
		No. 22034	TOOL BLOOD WAY INCW TOLK, INT TOOSO	OVER CONNECTICUT RIVER	
		J. Tie Willes How		BARGE BERTHING 1 — PIER CONSTRUCTION	[§SC−02
		707 - 47mile		Designed BSH Drawn CBS Checked BSH Date 5/2/2023	



- PROPOSED CONCURRENT WORK. ALL IN-WATER WORK MUST BE PERFORMED IN ACCORDANCE WITH THE LIMITATIONS IDENTIFIED ON SC-01.
- 3. FENDER CONSTRUCTION IS ANTICIPATED TO REQUIRE 3 GROUPS OF BARGES FOR CONSTRUCTION, SIMILAR TO DRILLED SHAFT PIER CONSTRUCTION. SEE DRAWING SC-02:
- 3.1. FENDER DRILLED SHAFT CASING INSTALLATION BARGE CONFIGURATION SIMILAR TO BARGE GROUP A ON SC-02.
- 3.1. FENDER DRILLED SHAFT REINFORCING AND CONCRETE INSTALLATION BARGE CONFIGURATION SIMILAR TO BARGE GROUP B ON SC-02.
- 3.2. BARGE LAYOUTS FOR FINAL FENDER APPURTENANCE INSTALLATION SIMILAR CONFIGURATION AS BARGE GROUP C ON SC-02. CRANE BARGES FOR SUPPORT ARE ALSO ANTICIPATED.
- 4. NEW FENDER ELEMENTS ARE SHOWN IN VARIOUS STATES OF COMPLETION BASED ON THE CONCEPTUAL SEQUENCES PRESENTED.

solely for use in connection with the design and construction of Amtrak facilities and equipmen

The reproduction, display, sale or other disposition of this document without the express writter

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

- FINAL PLAN DEVELOPED BY THE CONTRACTOR, IN ACCORDANCE WITH THE TIME OF THE YEAR RESTRICTIONS ON THE TYPE OF WORK PERMITTED AND AREAS OF THE RIVER THAT MAY BE OCCUPIED. SEE DRAWING SC-01 AND PH-02 FOR ENVIRONMENTAL SAFEGUARDS.
- 6. FENDER SYSTEM CONSTRUCTION SEQUENCING MAY REQUIRE UNIQUE BARGE UNITS AND BARGE BERTHING LOCATIONS TO PERFORM INDIVIDUAL TASKS. MULTIPLE CONSTRUCTION SEQUENCING TASKS MAY BE PERFORMED SIMULTANEOUSLY AT DIFFERENT LOCATIONS WITHIN THE CONSTRUCTION PHASE, AS SHOWN ON THE DETAILS ON THIS SHEET.
- 7. TEMPORARY FENDER SYSTEM SHALL BE INSTALLED AS SHOWN. TEMPORARY FENDER SYSTEM SHALL BE DESIGNED BY THE CONTRACTOR IN ACCORDANCE WITH AASHTO LRFD BRIDGE DESIGN SPECIFICATIONS. THE DESIGN AND WORKING DRAWINGS SHALL BE STAMPED BY A PROFESSIONAL 12. TURBIDITY CURTAINS ARE REQUIRED DURING CONSTRUCTION IN ENGINEER REGISTERED IN THE STATE OF CONNECTICUT AND SUBMITTED TO THE ENGINEER FOR APPROVAL. TEMPORARY FENDER SYSTEM TO

30th Street Station, Philadelphia, Pennsylvania 19104


- CONTRACT PLANS, SPECIFICATIONS, AND ENVIRONMENTAL PERMITS TO PROTECT THE WATERWAY DURING EXCAVATION CONSTRUCTION, CONCRETE PLACEMENT AND CURING.
- 10. CONTRACTOR SHALL AVOID SUBMARINE CABLES AND OBSTRUCTIONS WHEN INSTALLING AND REMOVING PIN PILES. THE METHODS USED TO DETERMINE THE LOCATION OF EXISTING CABLES AND OBSTRUCTIONS MUST COMPLY WITH THE PERMITS FOR THE PROJECT. USE NON-INVASIVE METHODS TO LOCATE EXISTING CABLES.
- 11. CONTRACTOR SHALL USE MEANS AND METHODS OF BARGE SPUDDING AND PIN PILE INSTALLATION AND REMOVAL THAT WILL NOT DAMAGE SUBMARINE CABLES.
- ACCORDANCE WITH ENVIRONMENTAL PERMIT APPROVALS. CT DEEP REQUIRES THAT FULL DEPTH TURBIDITY CURTAINS MUST BE DEPLOYED PRIOR TO SHAFT CASING INSTALLATION.
- IN THE TOTAL TEMPORARY IMPACT AREAS IDENTIFIED ON SUM-01. BARGES NOT LOCATED WITHIN LARGER PIN PILE SUPPORTED TURBIDITY CURTAIN ZONES SHALL BE PROTECTED WITH INDIVIDUAL BARGE MOUNTED CURTAINS.
- 15. NAVIGATIONAL IMPEDIMENTS ARE TO BE MARKED WITH WARNING LIGHTS.
- 16. CONTRACTOR IS RESPONSIBLE FOR THEIR OWN ICE MANAGEMENT PLAN.

Designed SRM Drawn SRM Checked BNK Date 5/2/2023

17. ALL TEMPORARY WORK AND EQUIPMENT SHALL MEET THE REQUIREMENTS OF USCG AND DEEP BOATING.

ENVIRONMENTAL PERMIT PLANS INCLUDE LIGHTING PER USCG STANDARDS. PLAN DATE: MAY 2, 2023 pproved OLD SAYBROOK CONNECTICUT Project Code: XXX XXX HARDESTY & HANOVER, LLC OF CONNEC E N G I N E E R I N G

1501 Broadway New York, NY 10036 Office of Chief Engineer REPLACEMENT OF MB 106.89 133 OF 140 Sheet No. STRUCTURES 1501 Broadway New York, NY 10036 **OVER CONNECTICUT RIVER** Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis SC-03National Railroad Passenger Corporation BARGE BERTHING 2 - FENDER CONSTRUCTION



<u>NOTES</u>

- 1. THE SUPERSTRUCTURE CONSTRUCTION SEQUENCE SHOWN IS A CONCEPTUAL BARGE BASED CONSTRUCTION SCHEME FOR IN-WATER WORK ACTIVITIES. SEE DRAWING PH-02 FOR SUGGESTED CONSTRUCTION PHASING.
- 2. BARGE PLACEMENTS ARE CONCEPTUAL AND WILL BE DESIGNED BY THE CONTRACTOR.
- 3. THE IN-WATER WORK ACTIVITIES SHOWN ABOVE ARE NOT INDICATIVE OF PROPOSED CONCURRENT WORK.

 ALL IN-WATER WORK MUST BE PERFORMED IN ACCORDANCE WITH THE LIMITATIONS IDENTIFIED ON SC-01.
- 4. SUPERSTRUCTURE CONSTRUCTION BARGE BASED ACTIVITIES ARE ANTICIPATED TO INCLUDE:
- 4.1. DELIVERY OF APPROACH SPAN STEEL SUPERSTRUCTURE COMPONENTS.
- 4.2. BARGE BASED CRANE LIFT-IN OR BARGE FLOAT-IN OF APPROACH SPAN SUPERSTRUCTURE STEEL.
- 4.3. DELIVERY OF BASCULE PIER TRUNNION TOWERS STEEL COMPONENTS. BARGE BASED CRANE ERECTION OF TRUNNION TOWERS.
- 4.4. DELIVERY OF BASCULE SPAN REAR SECTION. CONCEPTUAL ERECTION PROCEDURE FOR REAR BOX SHOWN UTILIZES A BARGE TO FLOAT—IN THE PRE—ASSEMBLED STEEL COMPONENTS TO THE REAR OF PIER 7 AND LONGITUDINAL SLIDE THE COMPONENTS INTO PLACE ON THE TRUNNION TOWERS.
- 4.5. FLOAT—IN OF THE BASCULE SPAN FORWARD TRUSS SECTION. TEMPORARY NAVIGATION CLOSURE REQUIRED FOR THIS ACTIVITY, SEE NOTES THIS SHEET.
- 5. NEW SUPERSTRUCTURE ELEMENTS ARE SHOWN IN VARIOUS STATES OF COMPLETION BASED ON THE CONCEPTUAL SEQUENCES PRESENTED. A FULLY CONSTRUCTED FENDER SYSTEM IS SHOWN IN THE PLAN VIEW ABOVE, HOWEVER NOTE THAT DURING SUPERSTRUCTURE ERECTION THE FENDER WILL ONLY BE PARTIALLY COMPLETE. SEE SC-03 FOR DETAILS.
- 6. PROGRESSION OF SUPERSTRUCTURE CONSTRUCTION WILL BE SUBJECT TO THE FINAL PLAN DEVELOPED BY THE CONTRACTOR, IN ACCORDANCE WITH THE TIME OF THE YEAR RESTRICTIONS ON THE TYPE OF WORK PERMITTED AND AREAS OF THE RIVER THAT MAY BE OCCUPIED. SEE DRAWING SC-01 AND PH-02 FOR ENVIRONMENTAL SAFEGUARDS.

- 7. THESE PLANS DO NOT IDENTIFY AREAS SUITABLE FOR OFFSITE SPAN ERECTION. THE CONTRACTOR SHALL DETERMINE THE METHODS OF CONSTRUCTION AND SHALL MEET ALL FEDERAL, STATE, AND LOCAL LAWS PERTAINING TO THE CONSTRUCTION AND TRANSPORT OF THE SPANS IF CONSTRUCTED IN THIS MANNER.
- 8. THE CONTRACTOR SHALL PROVIDE MEASURES, IN ACCORDANCE WITH THE CONTRACT PLANS, SPECIFICATIONS, AND ENVIRONMENTAL PERMITS TO PROTECT THE WATERWAY DURING EXCAVATION CONSTRUCTION, CONCRETE PLACEMENT AND CURING.
- 9. TURBIDITY CURTAINS ARE REQUIRED DURING CONSTRUCTION IN ACCORDANCE WITH ENVIRONMENTAL PERMIT APPROVALS. CT DEEP REQUIRES THAT FULL DEPTH TURBIDITY CURTAINS MUST BE DEPLOYED PRIOR TO SHAFT CASING INSTALLATION.
- 10. PIN PILE SUPPORTED TURBIDITY CURTAIN LIMITS SHOWN ARE APPROXIMATE. TEMPORARY RIVER BOTTOM IMPACTS DUE TO TURBIDITY CURTAIN PIN PILES SHALL BE WITHIN THE TOTAL AREA LIMITS IDENTIFIED ON SUM-01.
- 11. ALL BARGE MOVEMENTS SHALL TAKE PLACE DURING CONDITIONS THAT MINIMIZE OR DO NOT CREATE RIVER BOTTOM DISTURBANCE. DRIVING OF BARGE SPUD PILES IS CONSIDERED A TEMPORARY IMPACT AND INCLUDED IN THE TOTAL TEMPORARY IMPACT AREAS IDENTIFIED ON SUM—01. BARGES NOT LOCATED WITHIN LARGER PIN PILE SUPPORTED TURBIDITY CURTAIN ZONES SHALL BE PROTECTED WITH INDIVIDUAL BARGE MOUNTED CURTAINS.
- 12. NAVIGATIONAL IMPEDIMENTS ARE TO BE MARKED WITH WARNING LIGHTS.
- 13. CONTRACTOR IS RESPONSIBLE FOR THEIR OWN ICE MANAGEMENT PLAN.
- 14. ALL TEMPORARY WORK AND EQUIPMENT SHALL MEET THE REQUIREMENTS OF USCG AND DEEP BOATING.

NAVIGATION CHANNEL CLOSURE NOTES

- 1. A FULL NAVIGATION CHANNEL CLOSURE WILL BE REQUIRED FOR THE FLOAT—IN OF THE BASCULE SPAN FORWARD SECTION. THE ANTICIPATED 10 DAY CHANNEL CLOSURE WILL OCCUR DURING THE OFF—PEAK BOATING SEASON.
- 2. WORK TO ENABLE THE MOVABLE SPAN TO ROTATE TO THE OPEN POSITION WITHIN 10 DAYS IS EXPECTED TO REQUIRE FULL DAYS AND NIGHTS. NIGHTTIME ILLUMINATION WILL BE REQUIRED AND SHALL NOT BE SCHEDULED DURING SPRING MIGRATORY PERIODS WHEN LIMITATIONS ON ARTIFICIAL LIGHTING ARE IN EFFECT.
- 3. ADVANCE COORDINATION WITH USCG AND EMERGENCY VESSELS WILL BE CONDUCTED AS TO THE NEED AND PROCEDURES FOR VESSEL PASSAGE DURING FULL CHANNEL CLOSURES.

ENVIRONMENTAL PERMIT PLANS PLAN DATE: MAY 2, 2023

C OLD SAYBROOK

CONNECTICUT Project Code: XXX XXX WBS:

REPLACEMENT OF MB 106.89
OVER CONNECTICUT RIVER

BARGE BERTHING 3 - SUPERSTRUCT. CONSTRUCT

Designed BSH Drawn CBS Checked BSH Date 5/2/2023

Sheet No. 134 OF 140

XXXX Revisions

MMDete/YY XXX

Antical R

This material is owned by and is the sole and exclusive property of the National R

Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a conf

Office of Chief Engineer
STRUCTURES


National Railroad Passenger Corporation
30th Street Station, Philadelphia, Pennsylvania 19104

No. 22034

HARDESTY & HANOVER, LLC

E N G I N E E R I N G

1501 Broadway New York, NY 10036



- 1. THE CONTRACTOR SHALL PERFORM A PRE—CABLE LAYING SURVEY (INCLUDING SUBSURFACE PROBES) ALONG THE PROPOSED CABLE CENTERLINE TO IDENTIFY ALL OBSTRUCTIONS THAT MAY PROHIBIT CABLE EMBEDMENT TO THE LIMITS IDENTIFIED ON THIS PLAN. SEE NOTE 4.
- 2. BARGE AND EQUIPMENT MOBILIZATION.
- 3. SPUDDING OF BARGE
- 4. INSTALLATION OF PIN PILES, CONTAINMENT, DEBRIS BARRIER, TURBIDITY CURTAIN, AND ASSOCIATED

5. EXCAVATION OF TRENCH AND REMOVAL OF CHANNEL BOTTOM MATERIAL FOR REUSE. OBSTRUCTION

- REMOVAL AS NECESSARY. 5.1. THE CONTRACTOR SHALL HANDLE THE DREDGED MATERIAL IN ACCORDANCE WITH THE LIMITS
- OF THE PERMIT. DO NOT USE SIDE-CASTING OR IN-WATER RE-HANDLING OF EXCAVATED OR DREDGED MATERIAL
- 5.2. THE CONTRACTOR SHALL PROVIDE SHIELDING WHICH SHALL INCLUDE, AT A MINIMUM, RIGID SURFACES AND POLYMER SHEETING TO PREVENT SPILLAGE DURING TRANSFER OF EXCAVATED SEDIMENT TO DREDGE SPOILS BARGES AND FROM DREDGE SPOILS BARGES TO TRUCKS FOR HAULING. THE SHIELDING SHALL BE ADEQUATELY SIZED AND CONSTRUCTED FOR THE INTENDED PURPOSE AND SHALL BE MAINTAINED OR REPLACED IN THE EVENT ELEMENTS OF THE SHIELDING BECOME DAMAGED.
- THE DREDGED MATERIAL SHALL BE DRIED OR OTHERWISE SOLIDIFIED ON-SITE, IN PREPARATION FOR TRANSPORTATION TO A PERMITTED UPLAND LOCATION. THE DREDGED MATERIAL SHALL BE DEWATERED EITHER ON A BARGE OR ON SHORE WITHIN A CONTAINMENT AREA. DEWATERING AND DISPOSAL OF THE DREDGED MATERIALS SHALL BE PERFORMED IN STAGES SUCH THAT
- THE CAPACITY OF THE DEWATERING SITE WILL NOT BE EXCEEDED UNDER ANY CIRCUMSTANCES. 5.4. BARGE BASED DEWATERING OF EXCAVATED MATERIAL SHALL BE PERFORMED WITHIN TURBIDITY CURTAINS.
- 6. INSTALL SUBMARINE CABLES.
- 7. AFTER SUBMARINE CABLES HAVE BEEN INSTALLED, THE CONTRACTOR SHALL BACKFILL THE TRENCH WITH SUITABLE GRANULAR BACKFILL CONFORMING TO THE REQUIREMENTS OF THE PROJECT SPECIFICATIONS.
- 8. BACKFILL MATERIAL SHALL BE PLACED UNDERWATER AT THE BOTTOM OF THE EXCAVATED TRENCH OR REMOVAL AREA BY CLAMSHELL OR OTHER MEANS TO REDUCE SEGREGATION OF THE BACKFILL MATERIAL AND TO MINIMIZE TURBIDITY OF THE WATER.

The reproduction, display, sale or other disposition of this document without the express written

consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited.

- 9. REMOVE PIN PILES, DEBRIS BOOMS, AND TURBIDITY CURTAINS.
- 10. NOTE THAT REMOVAL OF EXISTING ABANDONED SUBMARINE CABLES MAY HAPPEN AT ANYTIME DURING THE SEQUENCE, AND WITHIN THE TURBIDITY CURTAIN LIMITS SHOWN, IF POWER AND SIGNALS IS PROVIDED THROUGH TEMPORARY AERIAL CABLES. SEE AC-01.


ELEVATION TABLE NOAA USACE DESCRIPTION CONTOUR (NAV88)(FT) (MLLW)(FT FEMA 100-YEAR (ZONE VE) 100 YR 15.00 16.89 CT COASTAL JURISDICTION LINE CJL 2.90 4.79 4.93 HIGH TIDE LINE HTL 3.04 MEAN HIGH WATER LINE 1.60 MHW 3.49 MEAN LOW WATER LINE MLW -1.710.18 MEAN LOWER LOW WATER LINE -1.890.00 MLLW

NAVIGATION CHANNEL CLOSURE NOTES

- 1. A FULL NAVIGATION CHANNEL CLOSURE WILL BE REQUIRED FOR THE SUBMARINE CABLE CONSTRUCTION AND REMOVAL. THE ANTICIPATED 28 DAY CHANNEL CLOSURE WILL OCCUR WITHIN A SIX (6) WEEK PERIOD DURING THE WINTER MONTHS OF DECEMBER AND JANUARY OUTSIDE OF PEAK BOATING SEASON AND WHEN ENVIRONMENTAL PERMITTING RESTRICTIONS ALLOW. SEE PH-01, PH-02 AND SC-01 FOR SUGGESTED STAGING AND ENVIRONMENTAL CONTROLS AND TIME OF YEAR RESTRICTIONS.
- 2. ADVANCE COORDINATION WITH USCG AND EMERGENCY VESSELS WILL BE CONDUCTED AS TO THE NEED AND PROCEDURES FOR VESSEL PASSAGE DURING FULL CHANNEL CLOSURES.

NOTES:

- 1. EXCAVATION AND SUBMARINE CABLE LAYING UTILIZES CONVENTIONAL EXCAVATION TECHNIQUES AND WILL OCCUR DURING A SIX (6) WEEK WINTER PERIOD, WHEN A CHANNEL CLOSURE IS PERMITTED. THE NEW SUBMARINE CABLE LAY IS TO BE PERFORMED DURING THE MONTHS OF DECEMBER AND JANUARY. THE FINAL SUBMARINE CABLE LAYOUT WILL BE DETERMINED BY THE CONTRACTOR TO AVOID OBSTRUCTIONS THAT MAY BE IDENTIFIED DURING PRE-EXCAVATION RIVER SURVEYS.
- CONTRACTOR TO CONFIRM MINIMUM DEPTHS DURING SUBMARINE CABLE INSTALLATION USING A VERIFIABLE MEANS OF RECORDING EMBEDMENT DEPTH. CONTRACTOR TO PROVIDE EMBEDMENT DEPTH DATA AS PART OF THE PROJECT RECORD.
- 3. IF INVASIVE MEANS ARE USED TO PERFORM THE PRE-CABLE LAYING SURVEY. THE WORK MUST BE CONFINED, OR PERFORMED DURING THE APPROPRIATE TIME OF YEAR LIMITS.
- SEE DTL-05 FOR SUBMARINE CABLE TRENCH DETAILS
- 5. NAVIGATIONAL IMPEDIMENTS ARE TO BE MARKED WITH WARNING LIGHTS.
- CONTRACTOR IS RESPONSIBLE FOR THEIR OWN ICE MANAGEMENT PLAN.
- ALL TEMPORARY WORK AND EQUIPMENT SHALL MEET THE REQUIREMENT OF USCG AND DEEP BOATING. 8. BARGE STAGING DETAILS BELOW SHOW CONCEPTUAL STAGING FOR NEW SUBMARINE CABLE INSTALLATION ACTIVITIES. REMOVAL OF EXISTING CABLES ANTICIPATED TO BE PERFORMED IN SIMILAR TURBIDITY CURTAIN
- LIMITS WITH REDUCED EQUIPMENT NEEDS 9. THE CONTRACTOR SHALL PROVIDE MEASURES, IN ACCORDANCE WITH THE CONTRACT PLANS,
- SPECIFICATIONS, AND ENVIRONMENTAL PERMITS TO PROTECT THE WATERWAY DURING EXCAVATION CONSTRUCTION, CONCRETE PLACEMENT AND CURING 10. TURBIDITY CURTAINS ARE REQUIRED DURING CONSTRUCTION IN ACCORDANCE WITH ENVIRONMENTAL PERMIT
- APPROVALS. CT DEEP REQUIRES THAT FULL DEPTH TURBIDITY CURTAINS MUST BE DEPLOYED PRIOR TO SHAFT CASING INSTALLATION 11. PIN PILE SUPPORTED TURBIDITY CURTAIN LIMITS SHOWN ARE APPROXIMATE. TEMPORARY RIVER BOTTOM
- IMPACTS DUE TO TURBIDITY CURTAIN PIN PILES SHALL BE WITHIN THE TOTAL AREA LIMITS IDENTIFIED ON SUM-0112. ALL BARGE MOVEMENTS SHALL TAKE PLACE DURING CONDITIONS THAT MINIMIZE OR DO NOT CREATE
- RIVER BOTTOM DISTURBANCE. DRIVING OF BARGE SPUD PILES IS CONSIDERED A TEMPORARY IMPACT AND INCLUDED IN THE TOTAL TEMPORARY IMPACT AREAS IDENTIFIED ON SUM-01. BARGES NOT LOCATED WITHIN LARGER PIN PILE SUPPORTED TURBIDITY CURTAIN ZONES SHALL BE PROTECTED WITH INDIVIDUAL BARGE MOUNTED CURTAINS.



Revisions

Office of Chief Engineer Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis solely for use in connection with the design and construction of Amtrak facilities and equipmen

OF CONNEC

HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York, NY 10036 1501 Broadway New York, NY 10036

OLD SAYBROOK CONNECTICUT REPLACEMENT OF MB 106.89 **OVER CONNECTICUT RIVER** BARGE BERTHING 4 - SUB CABLE CONSTRUCTION

Designed BSH Drawn SRM Checked BSH Date 5/2/2023

1" = 40'


Project Code: XXX XXX 135 OF 14 Sheet No. § SC-05


STRUCTURES National Railroad Passenger Corporation

ENVIRONMENTAL PERMIT PLANS


PLAN DATE: MAY 2, 2023


30th Street Station, Philadelphia, Pennsylvania 19104





ILE NAME: 3496_FM—02_EAGLE_LANDING_FISHING_PIER.DWG





FENDER SYSTEM SHALL BE A $\frac{3}{6}$ " THICK S.S. PANEL CONFORMING TO ASTM A666, TYPE 316 AND

5. THE CLEARANCE GAUGE SIGN PANEL AT BOTH THE NORTH AND SOUTH END OF THE FENDER SYSTEM

TYPE III REFLECTIVE SHEETING. WHITE BACKGROUND WITH BLACK LETTERING AND NUMBERING.

SHALL BE A $\frac{3}{16}$ " THICK S.S. PANEL CONFORMING TO ASTM A666, TYPE 316 AND TYPE III

6. SEE SPECIAL PROVISIONS FOR INFORMATION REGARDING SIZING AND PLACEMENT OF LETTERING,

REFLECTIVE SHEETING. WHITE BACKGROUND WITH BLACK LETTERING AND NUMBERING.

NUMBERING AND FOOT MARKS.

NAVIGATION LIGHT NOTES:

1. SEE ELECTRICAL PLANS AND SPECIAL PROVISIONS FOR INFORMATION REGARDING NAVIGATION CLEARANCE GAUGE LIGHT, NAVIGATION LIGHT AND AND ELECTRICAL WORK.

- NAVIGATION

CLEARANCE

- COMPOSITE

WALER (TYP.)

 $-\frac{1}{2}$ "x6" BENT

PLATE (TYP.)

√ MHW +1.60

 ∇ MLW -1.71

GAUGE LIGHT

PLAN DATE: MAY 2, 2023 Project Code: XXX XXX HARDESTY & HANOVER, LLC E N G I N E E R I N G

1501 Broadway New York, NY 10036 Office of Chief Engineer REPLACEMENT OF MB 106.89 Sheet No. | 139 OF 140 1501 Broadway New York, NY 10036 STRUCTURES OVER CONNECTICUT RIVER Passenger Corporation (Amtrak), Office of Engineering, and is supplied on a confidential basis National Railroad Passenger Corporation §FEN-01 FENDER SYSTEM DETAILS solely for use in connection with the design and construction of Amtrak facilities and equipment 30th Street Station, Philadelphia, Pennsylvania 19104 The reproduction, display, sale or other disposition of this document without the express writter Designed SRM Drawn SRM Checked BNK Date 5/2/2023 consent of the National Railroad Passenger Corporation, Office of Engineering, is prohibited

ENVIRONMENTAL PERMIT PLANS

